

**COMMAND AREA DEVELOPMENT
DETAILS OF ONGOING CADWM PROJECTS UPTO April 2020 (2020-21)**

S. No.	CADWM Project	Year of Inclusion by Gol	Year of start of work	Original comp. date	CADWM Approval details		Modified CCA (Ha)	Gross Achievement upto 31.03.2020		Target for 2020-21 (RE)		Achieement upto April 2020 during 2020-21		Gross Achievement upto April 2020		Balance CCA as on 01.05.20
					CCA (ha)	Cost (Rs in Cr.)		Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	
1	Gang canal phase I (old)	2010-11	2011-12	2014-15	183201	538	68739	68739	217.54	0	0	0	0.00	68739	217.54	0
2	Gang canal phase- I	2015-16	2015-16	31.03.17	118252	386.68	118252	72927	226.55	500	19.48	0	0.82	72927	227.37	45325
3	Gang canal phase- II	2015-16	2015-16	31.03.17	44875	146.74	44875	27899	50.93	32000	49.86	0	0.00	27899	50.93	16976
4	Bhakra canal phase-I	2015-16	2015-16	31.03.17	113420	370.88	113420	60713	144.33	500	9.22	0	0.17	60713	144.5	52707
5	Sidhmukh Nohar (SNIP)	2003-04	2004-05	31.03.09	111458	181.17	124864	104692	152.16	500	1.26	0	0.00	104692	152.16	20172
6	Amar Singh Sub branch (ASSB)	1997-98	2005-06	31.03.08	67211	67.74	44425	36910	80.21	500	1.26	0	0.00	36910	80.21	7515
7	Bisalpur CAD	2006-07	2007-08	2016-17	81800	129.34	80700	64255	137.95	0	2.74	0	0.00	64255	137.95	16445
8	Chambal CAD	1974-75	1974	2009-10	229000	760.57	229000	158236	410.9	0	5.68	0	0.18	158236	411.08	70764
TOTAL					949217	2581.12	824275	594371	1420.57	34000	89.5	0	1.17	594371	1421.74	229904