

**COMMAND AREA DEVELOPMENT  
DETAILS OF ONGOING CADWM PROJECTS UPTO july 2020 (2020-21)**

S. No.	CADWM Project	Year of Inclusion by Gol	Year of start of work	Original comp. date	CADWM Approval details		Modified CCA (Ha)	Gross Achievement upto 31.03.2020		Target for 2020-21 (RE)		Achieement upto july 2020 during 2020-21		Gross Achievement upto july 2020		Balance CCA as on 01.06.20
					CCA (ha)	Cost (Rs in Cr.)		Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	
1	<b>Gang canal phase I (old)</b>	2010-11	2011-12	2014-15	183201	538	68739	<b>68739</b>	<b>217.54</b>	0	0	0	0.00	<b>68739</b>	<b>217.54</b>	<b>0</b>
2	<b>Gang canal phase- I</b>	2015-16	2015-16	31.03.17	118252	386.68	118252	<b>72927</b>	<b>226.55</b>	500	19.48	10	8.55	<b>72937</b>	<b>235.1</b>	<b>45315</b>
3	<b>Gang canal phase- II</b>	2015-16	2015-16	31.03.17	44875	146.74	44875	<b>27899</b>	<b>50.93</b>	32000	49.87	2063	1.06	<b>29395</b>	<b>51.99</b>	<b>15480</b>
4	<b>Bhakra canal phase-I</b>	2015-16	2015-16	31.03.17	113420	370.88	113420	<b>60713</b>	<b>144.33</b>	500	9.23	0	1.29	<b>60713</b>	<b>145.62</b>	<b>52707</b>
5	<b>Sidhmukh Nohar (SNIP)</b>	2003-04	2004-05	31.03.09	111458	181.17	124864	<b>104692</b>	<b>152.16</b>	500	1.26	0	0.01	<b>104692</b>	<b>152.17</b>	<b>20172</b>
6	<b>Amar Singh Sub branch (ASSB)</b>	1997-98	2005-06	31.03.08	67211	67.74	44425	<b>36910</b>	<b>80.21</b>	500	1.26	0	0.26	<b>36910</b>	<b>80.47</b>	<b>7515</b>
7	<b>Bisalpur CAD</b>	2006-07	2007-08	2016-17	81800	129.34	80700	<b>64255</b>	<b>137.95</b>	0	2.74	0	0.01	<b>64255</b>	<b>137.96</b>	<b>16445</b>
8	<b>Chambal CAD</b>	1974-75	1974	2009-10	229000	760.57	229000	<b>158236</b>	<b>410.9</b>	0	5.68	0	1.73	<b>158236</b>	<b>412.63</b>	<b>70764</b>
<b>TOTAL</b>					<b>949217</b>	<b>2581.12</b>	<b>824275</b>	<b>594371</b>	<b>1420.57</b>	<b>34000</b>	<b>89.52</b>	<b>2073</b>	<b>12.91</b>	<b>595877</b>	<b>1433.48</b>	<b>228398</b>