

**COMMAND AREA DEVELOPMENT  
Ongoing works of CAD**

**APRIL 2022**

S. No.	CADWM Project	Year of Inclusion by Gol	Year of start of work	Original comp. date	CADWM Approval details		Modified CCA (Ha)	Gross Achievement upto 31.03.2022		Target for 2022-23 (RE)		Achiement upto April 2022 during 2022-23		Gross Achievement upto April 2022		Balance CCA as on 01.05.2022
					CCA (ha)	Cost (Rs in Cr.)		Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	
1	<b>Gang canal phase I (old)</b>	2010-11	2011-12	2014-15	183201	538	<b>68739</b>	<b>68739</b>	<b>217.54</b>	0	0	0	0.00	<b>68739</b>	<b>217.54</b>	<b>0</b>
2	<b>Gang canal phase- I</b>	2015-16	2015-16	31.03.17	118252	386.68	<b>118252</b>	<b>73067</b>	<b>251.79</b>	0	0.36	0	0.00	<b>73067</b>	<b>251.79</b>	<b>45185</b>
3	<b>Gang canal phase- II</b>	2015-16	2015-16	31.03.22	117975	341.53	<b>117975</b>	<b>74027</b>	<b>206.86</b>	32000	111.25	2584	7.28	<b>76611</b>	<b>214.14</b>	<b>41364</b>
4	<b>Bhakra canal phase-I</b>	2015-16	2015-16	31.03.17	113420	370.88	<b>113420</b>	<b>61344</b>	<b>151.26</b>	0	0.51	90	0.00	<b>61434</b>	<b>151.26</b>	<b>51986</b>
5	<b>Sidhmukh Nohar (SNIP)</b>	2003-04	2004-05	31.03.09	111458	181.17	<b>124864</b>	<b>107643</b>	<b>161.20</b>	7000	24.50	501	1.11	<b>108144</b>	<b>162.31</b>	<b>16720</b>
6	<b>Amar Singh Sub branch (ASSB)</b>	1997-98	2005-06	31.03.08	67211	67.74	<b>44425</b>	<b>38187</b>	<b>83.35</b>	3000	10.50	87	0.00	<b>38274</b>	<b>83.35</b>	<b>6151</b>
7	<b>Bisalpur CAD</b>	2006-07	2007-08	2016-17	81800	129.34	<b>80700</b>	<b>65445</b>	<b>141.69</b>	0	0	0	0.00	<b>65445</b>	<b>141.69</b>	<b>15255</b>
8	<b>Chambal CAD</b>	1974-75	1974	2009-10	229000	760.57	<b>229000</b>	<b>158236</b>	<b>420.82</b>	0	0.0014	0	0.00	<b>158236</b>	<b>420.82</b>	<b>70764</b>
<b>TOTAL</b>					<b>1022317</b>	<b>2775.91</b>	<b>897375</b>	<b>646688</b>	<b>1634.51</b>	<b>42000</b>	<b>147.12</b>	<b>3262</b>	<b>8.39</b>	<b>649950</b>	<b>1642.9</b>	<b>247425</b>