

COMMAND AREA DEVELOPMENT

Ongoing works of CAD

January 2022

S. No.	CADWM Project	Year of Inclusion by Gol	Year of start of work	Original comp. date	CADWM Approval details		Modified CCA (Ha)	Gross Achievement upto 31.03.2021		Target for 2021-22 (RE)		Achieement upto January 2022 during 2021-22		Gross Achievement upto January 2022		Balance CCA as on 01.02.2022
					CCA (ha)	Cost (Rs in Cr.)		Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	
1	Gang canal phase I (old)	2010-11	2011-12	2014-15	183201	538	68739	68739	217.54	0	0	0	0.00	68739	217.54	0
2	Gang canal phase-I	2015-16	2015-16	31.03.17	118252	386.68	118252	73062	251.55	125	0.35	5	0.13	73067	251.68	45185
3	Gang canal phase- II	2015-16	2015-16	31.03.22	117975	341.53	117975	48319	117.5	32000	121.87	21009	69.54	69328	187.04	48647
4	Bhakra canal phase-I	2015-16	2015-16	31.03.17	113420	370.88	113420	60952	150.88	125	50.1	341	0.14	61293	151.02	52127
5	Sidhmukh Nohar (SNIP)	2003-04	2004-05	31.03.09	111458	181.17	124864	104692	152.28	6107	21.36	2111	4.62	106803	156.9	18061
6	Amar Singh Sub branch (ASSB)	1997-98	2005-06	31.03.08	67211	67.74	44425	36910	80.72	1546	5.41	829	0.003	37739	80.723	6686
7	Bisalpur CAD	2006-07	2007-08	2016-17	81800	129.34	80700	65445	141.69	0	0	0	0.00	65445	141.69	15255
8	Chambal CAD	1974-75	1974	2009-10	229000	760.57	229000	158236	415.95	0	5.50	0	3.93	158236	419.88	70764
TOTAL					1022317	2775.91	897375	616355	1528.11	39903	204.59	24295	78.36	640650	1606.473	256725