

**COMMAND AREA DEVELOPMENT  
Ongoing works of CAD**

**October 2021**

S. No.	CADWM Project	Year of Inclusion by Gol	Year of start of work	Original comp. date	CADWM Approval details		Modified CCA (Ha)	Gross Achievement upto 31.03.2021		Target for 2021-22 (RE)		Achieement upto October 2021 during 2021-22		Gross Achievement upto October 2021		Balance CCA as on 01.10.2021
					CCA (ha)	Cost (Rs in Cr.)		Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	
1	<b>Gang canal phase I (old)</b>	2010-11	2011-12	2014-15	183201	538	68739	<b>68739</b>	<b>217.54</b>	0	0	0	0.00	<b>68739</b>	<b>217.54</b>	<b>0</b>
2	<b>Gang canal phase- I</b>	2015-16	2015-16	31.03.17	118252	386.68	118252	<b>73062</b>	<b>251.55</b>	125	0.35	5	0.090	<b>73067</b>	<b>251.64</b>	<b>45185</b>
3	<b>Gang canal phase- II</b>	2015-16	2015-16	31.03.22	117975	341.53	117975	<b>48319</b>	<b>117.5</b>	32000	121.87	17215	38.94	<b>65534</b>	<b>156.44</b>	<b>52441</b>
4	<b>Bhakra canal phase-I</b>	2015-16	2015-16	31.03.17	113420	370.88	113420	<b>60952</b>	<b>150.88</b>	125	50.1	235	0.11	<b>61187</b>	<b>150.99</b>	<b>52233</b>
5	<b>Sidhmukh Nohar (SNIP)</b>	2003-04	2004-05	31.03.09	111458	181.17	124864	<b>104692</b>	<b>152.28</b>	6107	21.36	280	0.00	<b>104972</b>	<b>152.28</b>	<b>19892</b>
6	<b>Amar Singh Sub branch (ASSB)</b>	1997-98	2005-06	31.03.08	67211	67.74	44425	<b>36910</b>	<b>80.72</b>	1546	5.41	0	0.00	<b>36910</b>	<b>80.72</b>	<b>7515</b>
7	<b>Bisalpur CAD</b>	2006-07	2007-08	2016-17	81800	129.34	80700	<b>65445</b>	<b>141.69</b>	0	0	0	0.00	<b>65445</b>	<b>141.69</b>	<b>15255</b>
8	<b>Chambal CAD</b>	1974-75	1974	2009-10	229000	760.57	229000	<b>158236</b>	<b>415.95</b>	0	5.50	0	2.81	<b>158236</b>	<b>418.76</b>	<b>70764</b>
<b>TOTAL</b>					<b>1022317</b>	<b>2775.91</b>	<b>897375</b>	<b>616355</b>	<b>1528.11</b>	<b>39903</b>	<b>204.59</b>	<b>17735</b>	<b>41.95</b>	<b>634090</b>	<b>1570.06</b>	<b>263285</b>