

**COMMAND AREA DEVELOPMENT
Ongong works of CAD**

S. No.	CADWM Project	Year of Inclusion by Gol	Year of start of work	Original comp. date	CADWM Approval details		Modified CCA (Ha)	Gross Achievement upto 31.03.2020		Target for 2020-21 (RE)		Achieement upto January 2021 during 2020-21		Gross Achievement upto January 2021		Balance CCA as on 01.12.20
					CCA (ha)	Cost (Rs in Cr.)		Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	
1	Gang canal phase I (old)	2010-11	2011-12	2014-15	183201	538	68739	68739	217.54	0	0	0	0.00	68739	217.54	0
2	Gang canal phase- I	2015-16	2015-16	31.03.17	118252	386.68	118252	72927	226.55	500	19.48	90	21.6	73017	248.15	45235
3	Gang canal phase- II	2015-16	2015-16	31.03.22	117975	353.4	117975	27899	68.35	32000	49.87	13181	26.05	41080	94.4	76895
4	Bhakra canal phase-I	2015-16	2015-16	31.03.17	113420	370.88	113420	60713	144.33	500	9.23	150	5.220	60863	149.55	52557
5	Sidhmukh Nohar (SNIP)	2003-04	2004-05	31.03.09	111458	181.17	124864	104692	152.16	500	1.26	0	0.120	104692	152.28	20172
6	Amar Singh Sub branch (ASSB)	1997-98	2005-06	31.03.08	67211	67.74	44425	36910	80.21	500	1.26	0	0.260	36910	80.47	7515
7	Bisalpur CAD	2006-07	2007-08	2016-17	81800	129.34	80700	64255	137.95	0	0.027	0	0.023	64255	137.973	16445
8	Chambal CAD	1974-75	1974	2009-10	229000	760.57	229000	158236	410.9	0	5.70	0	4.120	158236	415.02	70764
TOTAL					1022317	2787.78	897375	594371	1437.99	34000	86.827	13421	57.393	607792	1495.383	289583