

**COMMAND AREA DEVELOPMENT
Ongong works of CAD**

S. No.	CADWM Project	Year of Inclusion by Gol	Year of start of work	Original comp. date	CADWM Approval details		Modified CCA (Ha)	Gross Achievement upto 31.03.2020		Target for 2020-21 (RE)		Achieement upto December 2020 during 2020-21		Gross Achievement upto December 2020		Balance CCA as on 01.12.20
					CCA (ha)	Cost (Rs in Cr.)		Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	Physical (Ha)	Financial (Rs Cr.)	
1	Gang canal phase I (old)	2010-11	2011-12	2014-15	183201	538	68739	68739	217.54	0	0	0	0.00	68739	217.54	0
2	Gang canal phase- I	2015-16	2015-16	31.03.17	118252	386.68	118252	72927	226.55	500	19.48	90	19.34	73017	245.89	45235
3	Gang canal phase- II	2015-16	2015-16	31.03.22	117975	353.4	117975	27899	68.35	32000	49.87	9767	17.13	37666	85.48	80309
4	Bhakra canal phase-I	2015-16	2015-16	31.03.17	113420	370.88	113420	60713	144.33	500	9.23	0	4.450	60713	148.78	52707
5	Sidhmukh Nohar (SNIP)	2003-04	2004-05	31.03.09	111458	181.17	124864	104692	152.16	500	1.26	0	0.120	104692	152.28	20172
6	Amar Singh Sub branch (ASSB)	1997-98	2005-06	31.03.08	67211	67.74	44425	36910	80.21	500	1.26	0	0.260	36910	80.47	7515
7	Bisalpur CAD	2006-07	2007-08	2016-17	81800	129.34	80700	64255	137.95	0	0.027	0	0.023	64255	137.973	16445
8	Chambal CAD	1974-75	1974	2009-10	229000	760.57	229000	158236	410.9	0	5.70	0	3.780	158236	414.68	70764
TOTAL					1022317	2787.78	897375	594371	1437.99	34000	86.827	9857	45.103	604228	1483.093	293147