

GOVERNMENT OF RAJASTHAN
INDIRA GANDHI NAHAR BOARD

From:-

Secretary,
Indira Gandhi Nahar Board,
Jaipur.

To:-

Members of the Indira Gandhi Nahar Board

No. F. 5(1) IGNB/2019

Jaipur Dated:- 25 NOV 2019

Sub: - One Hundred Ninety Seventh (197th) meeting of the Indira Gandhi Nahar Board.

Sir,

I am directed to enclosed here with copy of the Minutes of One Hundred Ninety Seventh (197th) meeting of the Indira Gandhi Nahar Board held at Jaipur on 15.11.2019 for information and necessary action.

Encl: As above.

Yours faithfully



(Deshraj Meena)
Secretary,

Indira Gandhi Nahar Board,
Jaipur.

Copy forwarded for information and necessary action to the:-

1. Private Secretary to the Minister, I.G.N.D., Rajasthan, Jaipur.
2. Secretary to the Govt. of India, Ministry of Water Resources, New Delhi.
3. P.S. to Chief Secretary to the Govt. of Rajasthan, Jaipur.
4. Chairman, Central Water Commission, R.K. Puram, New Delhi.
5. Accountant General (Audit), Rajasthan, Jaipur.
6. Finance (Exp.-III) Department, Rajasthan, Jaipur.
7. Dy. Secretary, Indira Gandhi Nahar Board, Jaipur.
8. Addl. Chief Engineer, (Mechanical), IGNP, Bikaner.
9. Addl. Chief Engineer, Vigilance, Q.C. & Regulation, IGNP, Bikaner.
10. Chief Accounts Officer, (Inspection), IGNP, Bikaner.



Secretary,
Indira Gandhi Nahar Board,
Jaipur.

MINUTES OF THE 197th MEETING OF THE INDIRA GANDHI NAHAR BOARD HELD AT 3.30 PM ON 15.11.2019 IN THE CONFERENCE ROOM OF IDR OFFICE (SINCHAI BHAWAN), JAIPUR

The meeting commenced with the Chairman welcoming all members of the Board.
The list of participants is at Annexure-A.

A - Items for confirmation

Item No. A-1	Confirmation of the Minutes of the 196 th meeting of the Indira Gandhi Nahar Board
F.5(7)IGND/2018	

The Board confirmed the minutes of 196th meeting of the Board held on 14.08.2018, circulated vide letter No. F. 5(7) IGND/2018 dated 05.09.2018

B - Review of Action taken on decisions in previous meetings of Board

S. No.	Item no. and subject	Decision in 196 th Meeting	Action Taken.	Decision in 197 th Meeting
1	Item No. D-4 of 183rd meeting. Clearance of pending final bills of works executed prior to 1992.	Board noted the status and directed the CE, Bikaner & ACE, Jaisalmer to expedite the process for disposal of pending final bills.	CE, IGNP, Bikaner has informed vide his letter dated 21.02.2019, that at present 85 final bills are pending, division wise list of which is enclosed at appendix-A. Direction to all concerned divisions has been issued vide CE office letter dated 28.11.'8, 02.01.19 and 04.02.2019 ACE, IGNP, Jaisalmer has informed vide letter dated 14.08.2019, that at the time of the 196th meeting 53 final bills were pending. Thereafter, 7 final bills has been cleared up to date and now 46 final bills are pending. Out of the 46 final bills, 32 nos final bills are prior to year 1992 and remaining 14 nos. are pending post 1992.	ACE, IGNP, Jaisalmer Board apprised with latest status that 7 more bills has been cleared and now 39 bills are pending in Jaisalmer Zone. CE, IGNP, Bikaner informed that main problem in clearance of these bills is non availability of old record. Chairman, IGNB directed the CE, IGNB, Bikaner and ACE, Jaisalmer to do basic homework and prepare detailed information for review in second week of December at the level of Secretary, IGNB and FA,IGNB. Thereafter, next review will be held in January 1st week at the level of Chairman, IGNB.
2	Item No. D-6 of 191st meeting	CE, IGNP, Bikaner has informed that	अप्रैल, 2018 तक व्यय 2,45,16,902/- का भुगतान हो	Board took note

	F.1(25)IGND/96-II Proposal for hiring service of consultancy for preparation of ERM scheme of K.S. Lift canal IGNP stage-I and canals of R.D. 620 to 1254 of main Canal	final payment of the work has not been given yet, to the concerned firm. Factual position will be intimated to Board after final payment. Board noted the information.	चुका है शेष भुगतान बकाया है। 10 प्रतिशत पेनल्टी काटी जा चुकी है। वर्तमान में वस्तुस्थिति आज दिनांक तक उपरोक्तानुसार ही है।	of the status.
3	Item No. D-1 of 193rd meeting F.9(2)IGNB/M/2016 Construction programme of Indira Gandhi Nahar Project Bikaner Zone, for the year 2016-17.	मुख्य अभियन्ता, इगानप, बीकानेर ने सूचित किया था कि हुसंगसर पम्पिंग स्टेशन कंवरसेन लिफ्ट नहर के सोलर पॉवर द्वारा संचालित किये जाने के संबंध में वर्ष 2018-19 के प्रस्तावित निर्माण कार्यक्रम में उक्त कार्य का प्रावधान ले लिया गया है तथा इस कार्य के बिड ड्राफ्टमेंट अधीक्षण अभियन्ता, साहवा लिफ्ट वृत्त, इगानप, बीकानेर द्वारा तैयार कर दिया गया है। Board took note of the status.	मुख्य अभियन्ता, इगानप, बीकानेर ने पत्र दिनांक—21.02.2019 द्वारा सूचित किया है कि कंवरसेन लिफ्ट नहर के सभी पम्पिंग स्टेशनों के रख-रखाव एवं उनको सोलर पावर द्वारा संचालित किये जाने के संबंध में निविदा लगाई जा चुकी है। शासन सचिव महोदय द्वारा उक्त निविदा पर रोक लगाकर निविदा प्रपत्र के परीक्षण हेतु जल संसाधन विभाग के अधिकारियों की कमेटी गठित की है।	Board took note of the status.
4	Item No.D-2 of 193rd meeting. F.9(2)IGNB/M/2015- JSM Construction programme of Indira Gandhi Nahar Project Stage-II Jaisalmer Zone, for the year 2016-17. (Direction to expedite the work of Ramgarh open minor)	Board noted the status and directed to expedite the matter.	ACE, IGNP, Jaisalmer has informed that Gazette notification under clause-19 for land acquisition for Ramgarh open minor has been issued & hearing of concerned cultivators been done. Award is to be issued by Land Acquisition Officer. Work order has been issued on 05.03.2019	ACE Jaisalmer informed that award has been issued by land acquisition officer. Board noted the status.

