

Progress of On-Going Irrigation Projects 2020-21

S. No.	Name of the Project/Works	District	Date of Commencement	Likely Completion Date	Sanctioned Cost	Revised Cost	Expenditure incurred up to 31.03.2020	Balance cost as on 31.03.2020	2020-21				Expn. Since beginning	Balance cost as on 01.03.2021	Tage of Expn. since beginning to Revised Cost	Project CCA	CCA Created up to 31.03.2020	(Rs. In Lacs and CCA in Hect.)				Status
									BE	Exp. March	15	14						2020-21	Total CCA created to Project CCA	% of Total CCA created	% of Total CCA	
I	MAJOR PROJECTS																					
A	Major Irrigation Projects																					
1	Narmada Canal (RSP)	Mahar.	1981/82	2002-21	128157.79	132611.91	117197.51	149406.31	242206.35	222669.65	1394022.94	1271930.58	286.25	583990.00	342320.00	26000.00	190.00	342510.00	58.66	100.00	58.66	100.00
2	Narmada Canal (RSP)	Mahar.	1981/82	2002-21	154738.00	154738.00	304654.44	58413.00	118208.69	14827.85	807836.41	1019899.87	47.95	833900	342320.00	26000.00	190	342510	58.66	100.00	58.66	100.00
3	Godavari Canal (RSP)	Chhatto.	1981/82	2002-21	19813.79	82146.00	14411.36	12268.36	30.07	26.66	7444.01	11979.00	19813.79	19813.79	19813.79	0	0	19813.79	100.00	100.00	100.00	100.00
4	Deccan S. Canal	Chhatto.	22.05.2018	2020-21	238043.00	795233.00	284489.39	451033.00	91263.00	91263.00	379732.33	369770.67	51.99	201400	0	0	0	0	0	0	0	0
5	INSTRIP FOR DESERT AREA	Haryana	24.05.17	2020-21	320100.00	320100.00	38086.19	278983.81	26542.86	18281.00	78497.19	25812.81	23.24	30000	0	0	0	0	0	0	0	0
6	Upper High Level Canal (RSP)	Bihar	20.07.2016	2020-21	160000.00	160000.00	0.00	160000.00	0.00	0.00	0.00	160000.00	0.00	0.00	0.00	0.00	0.00	160000.00	100.00	100.00	100.00	100.00
7	Plinthur High Level Canal	Bihar	28.08.2018	2020-21	70400.00	70400.00	0.00	70400.00	0.00	0.00	0.00	70400.00	0.00	0.00	0.00	0.00	0.00	70400.00	100.00	100.00	100.00	100.00
8	Naraura Dam (RSP)	Kota	20.07.2018	2020-21	189398.00	189398.00	8793.83	162772.17	22777.00	22978.96	29711.88	129734.12	18.83									
Uttar Zone																						
1	Restoration of Nagarjuna Dam (sanitized) Bank of sakti Dam from chain 0 to 133	Bihar	F.31.02/2018/CA/96/0/114/HS/EC meeting 9/18 Data 18.09.2019	2020-21	126.17	126.17	0.00	126.17	0.00	0.00	0.00	126.17	0.00	0.00	0.00	0.00	0.00	126.17	0.00	0.00	0.00	0.00
2	Deep scour channel from chain 73 to 831	Bihar	06.05.17	2020-21	153.70	153.70	72.22	81.48	14.18	14.18	86.40	67.30	56.21									complete d 2020-21
3	Galera Master Irrigation Project (INBAR)	Tok	22.05.2018	2020-21	841.95	841.95	0.00	841.95	286.37	286.37	286.37	355.58	44.61									
4	Paran Canal system (INBAR)	Chhatto.	20.07.2018	2020-21	2897.00	2897.00	0.00	2897.00	0.00	0.00	0.00	2897.00	0.00									
5	Canal of Mahi Master Irrigation Project	Chhatto.	23.05.2018	2020-21	547.80	547.80	0.00	547.80	183.81	183.81	183.81	363.99	33.99									
6	Hasan Feeder and canals of Chhatto	Chhatto.	22.05.2018	2020-21	851.82	851.82	0.00	851.82	180.85	180.85	180.85	670.97	22.25									
Kota Zone																						
1	S.S. Dam (RSP)	Bundl.	24.4.13	2020-21	448.33	448.33	265.55	141.81	0.02	0.00	271.42	137.94	63.36									
2	RPS Dam (RSP)	Chhatto.	3.05.2018	2020-21	89.90	89.90	84.03	5.87	0.01	0.00	69.90	0.00	29.36									Cancelled
Uttar Zone																						
3	Main ERM	Bihar	15.08.2018	2020-21	38400.96	73697.50	40934.16	32623.34	89726.52	78649.00	485183.22	250874.28	65.92									
4	Jahannum (RSP)	Pradesh	13.1.13	2020-21	15996.31	15996.31	12669.19	4484.12	1560.22	1560.22	14264.91	14264.91	77.84									
5	Restoration of Nagarjuna Project	Bihar	20.07.2018	2020-21	4999.00	4999.00	3128.82	1870.18	0.00	0.00	3128.82	1870.18	61.58									
6	Jointed ERM	Uttar.	24.05.17	2020-21	14730.34	14730.34	7194.32	7536.02	3000.00	2903.45	10217.77	4581.17	63.17									
13	Lower Dam (RSP)	Dal	24.09.14	2020-21	397.79	397.79	393.17	4.62	0.00	0.00	393.17	4.62	58.84									
MEDIUM PROJECTS																						
A	Medium Irrigation Projects																					
1	Chhatto SPT	Bihar	18.10.11	2020-21	12596.21	12596.21	12596.21	0.00	0.00	0.00	12596.21	12596.21	0.00									
2	Chhatto ERM (RSP)	Bihar	26.08.2018	2020-21	23553.00	49894.00	216.24	49677.76	11999.98	11999.98	12243.32	38071.68	28.87									
3	Chhatto ERM (RSP)	Bihar	26.08.2018	2020-21	23553.00	49894.00	216.24	49677.76	11999.98	11999.98	12243.32	38071.68	28.87									
4	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
5	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
6	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
7	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
8	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
9	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
10	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
11	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
12	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
13	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
14	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
15	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
16	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
17	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
18	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
19	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
20	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
21	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
22	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
23	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
24	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
25	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
26	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
27	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
28	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82	2091.80	40813.21	21311.61	106.42									
29	Chhatto ERM (RSP)	Bihar	26.08.17	2020-21	19122.90	38991.60	18721.41	31.81	2272.82													

