

COMMAND AREA DEVELOPMENT
DETAILS OF ONGOING CADWM PROJECTS UPTO June 2020 (2020-21)

| S. No. | CADWM Project | Year of Inclusion by Gol | Year of start of work | Original comp. date | CADWM Approval details | | Modified CCA (Ha) | Gross Achievement upto 31.03.2020 | | Target for 2020-21 (RE) | | Achieement upto June 2020 during 2020-21 | | Gross Achievement upto June 2020 | | Balance CCA as on 01.06.20 |
|--------------|-------------------------------------|--------------------------|-----------------------|---------------------|------------------------|------------------|-------------------|-----------------------------------|--------------------|-------------------------|--------------------|--|--------------------|----------------------------------|--------------------|----------------------------|
| | | | | | CCA (ha) | Cost (Rs in Cr.) | | Physical (Ha) | Financial (Rs Cr.) | Physical (Ha) | Financial (Rs Cr.) | Physical (Ha) | Financial (Rs Cr.) | Physical (Ha) | Financial (Rs Cr.) | |
| 1 | Gang canal phase I (old) | 2010-11 | 2011-12 | 2014-15 | 183201 | 538 | 68739 | 68739 | 217.54 | 0 | 0 | 0 | 0.00 | 68739 | 217.54 | 0 |
| 2 | Gang canal phase- I | 2015-16 | 2015-16 | 31.03.17 | 118252 | 386.68 | 118252 | 72927 | 226.55 | 500 | 19.48 | 10 | 6.07 | 72937 | 232.62 | 45315 |
| 3 | Gang canal phase- II | 2015-16 | 2015-16 | 31.03.17 | 44875 | 146.74 | 44875 | 27899 | 50.93 | 32000 | 49.87 | 1496 | 1.05 | 29395 | 51.98 | 15480 |
| 4 | Bhakra canal phase-I | 2015-16 | 2015-16 | 31.03.17 | 113420 | 370.88 | 113420 | 60713 | 144.33 | 500 | 9.23 | 0 | 0.92 | 60713 | 145.25 | 52707 |
| 5 | Sidhmukh Nohar (SNIP) | 2003-04 | 2004-05 | 31.03.09 | 111458 | 181.17 | 124864 | 104692 | 152.16 | 500 | 1.26 | 0 | 0.00 | 104692 | 152.16 | 20172 |
| 6 | Amar Singh Sub branch (ASSB) | 1997-98 | 2005-06 | 31.03.08 | 67211 | 67.74 | 44425 | 36910 | 80.21 | 500 | 1.26 | 0 | 0.26 | 36910 | 80.47 | 7515 |
| 7 | Bisalpur CAD | 2006-07 | 2007-08 | 2016-17 | 81800 | 129.34 | 80700 | 64255 | 137.95 | 0 | 2.74 | 0 | 0.010 | 64255 | 137.96 | 16445 |
| 8 | Chambal CAD | 1974-75 | 1974 | 2009-10 | 229000 | 760.57 | 229000 | 158236 | 410.9 | 0 | 5.68 | 0 | 1.18 | 158236 | 412.08 | 70764 |
| TOTAL | | | | | 949217 | 2581.12 | 824275 | 594371 | 1420.57 | 34000 | 89.52 | 1506 | 9.49 | 595877 | 1430.06 | 228398 |