

S. No.	Name of the Project/ Works	District	Date of Commencement	Likely Completion Date	Sanctioned	Cost	Revised Cost	Expenditure incurred up to 31.03.2020	Balance cost as on 01.04.2020	2020-21		Expdr. Since beginning	Balance cost as on 01.05.2020	%age of Expdr. Since beginning to Revised Cost	Project CCA	CCA Created up to 31-03-20	2020-21		Total CCA Created Since beginning	% of Total CCA Created to Project CCA	Status
										BE	Exp. April, 2020						Target	Achiev. Of April, 2020			
1	2	3	4	5	6	7	8	9	10	12	13	14	15	16	17	18	19	20	21	22	
7	The work of lining work of main canal of Lasaria	Ajmer	F.3(12)AS/I/Cell/96/XVIII/148th/SLEC meeting/414 Date 31.01.2020	2020-21	188.06	188.06	0.00	188.06	0.00	0.00	0.00	188.06	0.00								
8	Renovation of Right Main canal(RMC),Banediya and Railamagra Minors of Nansamand med irrigation	Rajasmand	F.3(12)AS/I/Cell/96/XVIII/148th/SLEC meeting/414 Date 31.01.2020	2020-21	766.15	766.15	0.00	766.15	0.00	0.00	0.00	766.15	0.00								
9	Repairing and Restoration of Deeg Distributary of Gurgaon Canal from chain 0 to 400	Bharatpur	F.3(12)AS/I/Cell/96/XVIII/148th/SLEC meeting/414 Date 31.01.2020	2020-21	131.52	131.52	0.00	131.52	0.00	0.00	0.00	131.52	0.00								
10	Restoration & renovation of Budhadeet Talab Tehsil Digod Chandlai Feeder	Kota	F.3(12)AS/I/Cell/96/XVIII/148th/SLEC meeting/414 Date 31.01.2020	2020-21	158.62	158.62	0.00	158.62	0.00	0.00	0.00	158.62	0.00								
11	Construction of Gopal Sagar MST	Nagaur	F.3(12)AS/I/Cell/96/XVIII/148th/SLEC meeting/414 Date 31.01.2020	2020-21	341.93	341.93	0.00	341.93	0.00	0.00	0.00	341.93	0.00								
J	Minor ERM Works		-	-	12402.66	12402.66	1956.23	10446.43	0.00	0.00	1956.23	10446.43	352.13	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
	Jaipur Zone				5242.60	5242.60	373.84	4868.76	0.00	0.00	373.84	4868.76	310.60	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
1	Repair and restoration of Vijay Sagar Lambha dam	Ajmer	25.09.17	2017-18	79.59	79.59	47.99	31.60	0.00	0.00	47.99	31.60	60.30								
2	Repair and restoration of Gaj Sagar dam	Ajmer	22.05.2018	2018-19	148.85	148.85	0.00	148.85	0.00	0.00	0.00	148.85	0.00								
3	Repair, Restoration and Renovation of Bankey Sagar dam	Ajmer	F.3(12)AS/I/Cell/96/XVIII/147th/SLEC meeting/276 Date 18.09.2019	2019-20	181.94	181.94	0.00	181.94	0.00	0.00	0.00	181.94	0.00								
4	Renovation of dam and canal of Bisundani	Ajmer	F.3(12)AS/I/Cell/96/XVIII/147th/SLEC meeting/280 Date 18.09.2019	2019-20	330.00	330.00	0.00	330.00	0.00	0.00	0.00	330.00	0.00								
5	Renovation of dam and canals of Madan Sarovar Dhanwa Bund	Ajmer	F.3(12)AS/I/Cell/96/XVIII/147th/SLEC meeting/282 Date 18.09.2019	2019-20	265.52	265.52	0.00	265.52	0.00	0.00	0.00	265.52	0.00								
6	Renovation of Arnia Bund and its canals	Ajmer	F.3(12)AS/I/Cell/96/XVIII/147th/SLEC meeting/284 Date 18.09.2019	2019-20	488.44	488.44	0.00	488.44	0.00	0.00	0.00	488.44	0.00								
7	Ghat Pickup Weir	Alwar	20.07.2018	2019-20	377.85	377.85	0.00	377.85	0.00	0.00	0.00	377.85	0.00								
8	Khanpur	Alwar	9.3.17	2018-19	116.06	116.06	3.34	112.72	0.00	0.00	3.34	112.72	2.88								
9	Chiksana bund	Bharatpur	13.07.17	2018-19	400.91	400.91	0.00	400.91	0.00	0.00	0.00	400.91	0.00								
10	Bharatpur Feeder System, Bharatpur Distributary and Sajola Minor	Bharatpur	22.05.2018	2019-20	51.12	51.12	0.00	51.12	0.00	0.00	0.00	51.12	0.00								
11	Repair and Restoration of Bokli and Khanwa head & bund of Gambhir River system	Bharatpur	15.06.18	2019-20	554.62	554.62	0.00	554.62	0.00	0.00	0.00	554.62	0.00								
12	Construction of major bridge at chain 245 of Main Drain	Bharatpur	F.3(12)AS/I/Cell/96/XVIII/147th/SLEC meeting/258 Date 18.09.2019	2019-20	350.00	350.00	0.00	350.00	0.00	0.00	0.00	350.00	0.00								
13	Khohra Mulla Anicut and feeder channel from Dorawali hills	Dausa	05.01.18	2019-20	229.74	229.74	236.42	-6.68	0.00	0.00	236.42	-6.68	102.91								
14	Urgent repair of canal of Urmila Sagar dam	Dholpur	06.11.17	2017-18	62.49	62.49	32.83	29.66	0.00	0.00	32.83	29.66	52.54								
15	Extension, Renovation & modernization work of canal system of Talab Shahi Bund	Dholpur	F.3(12)AS/I/Cell/96/XVIII/147th/SLEC meeting/254 Date 18.09.2019	2019-20	119.69	119.69	0.00	119.69	0.00	0.00	0.00	119.69	0.00								
16	Restoration of Chandlai Feeder	Jaipur	22.05.2018	2019-20	659.17	659.17	0.00	659.17	0.00	0.00	0.00	659.17	0.00								
17	Remaining length of main canal of Dheebru Sagar	Tonk	25.09.17	2017-18	57.90	57.90	53.26	4.64	0.00	0.00	53.26	4.64	91.99								
18	Renovation of Dakhiya Dam irrig. Project	Tonk	15.06.18	2019-20	630.27	630.27	0.00	630.27	0.00	0.00	0.00	630.27	0.00								
19	Chandlai dam & canal System	Tonk	22.05.2018	2018-19	138.44	138.44	0.00	138.44	0.00	0.00	0.00	138.44	0.00								
	Udaipur Zone				4068.15	4068.15	1243.55	2824.60	0.00	0.00	1243.55	2824.60	30.57								
20	Repair and Renovation of Bhikha Bhai Sagwara Canal from RD 8.00 to 67.89 km and RD 73.70 to 75.00 km	Banswara	F.3(12)AS/I/Cell/96/XVIII/147th/SLEC meeting/304 Date 18.09.2019	2019-20	2445.16	2445.16	0.00	2445.16	0.00	0.00	0.00	2445.16	0.00								
21	Pitha ka Mand (ERM)	Bhilwara	28.12.15	2017-18	118.26	118.26	103.78	14.48	0.00	0.00	103.78	14.48	87.76								
22	Feeder from Jaisagar dam to Rajgarh dam & their canal system	Chittorgarh	9.3.17	2018-19	103.03	103.03	59.57	43.46	0.00	0.00	59.57	43.46	57.82								
23	Umarcha Minor (ERM)	Chittorgarh	28.12.15	2018-19	110.47	110.47	68.77	41.70	0.00	0.00	68.77	41.70	62.25								
24	Lodisar Minor (ERM)	Dungarpur	11.11.14	2018-19	643.11	643.11	657.02	-13.91	0.00	0.00	657.02	-13.91	102.16								
25	Renovation of modernization of Baba ki Bar	Dungarpur	25.09.17	2018-19	168.45	168.45	159.59	8.86	0.00	0.00	159.59	8.86	94.74								
26	Bar Mansarowar, Bhawaliya & Sarsi ka naka (ERM)	Pratapgarh	11.11.14	2017-18	199.40	199.40	137.69	61.71	0.00	0.00	137.69	61.71	69.05								
27	Talaya Tank (ERM)	Pratapgarh	28.12.15	2017-18	82.28	82.28	57.13	25.15	0.00	0.00	57.13	25.15	69.43								
28	Renovation of RMC & LMC of Lambadabra Minor Irrig. Proj.	Pratapgarh	15.06.18	2018-19	197.99	197.99	0.00	197.99	0.00	0.00	0.00	197.99	0.00								
	Jodhpur Zone				3091.91	3091.91	338.84	2753.07	0.00	0.00	338.84	2753.07	10.96								
29	Repair and Restoration of Surpura Feeder chain 0 to 318 and Palri Feeder chain 0 to 300	Jodhpur	F.3(12)AS/I/Cell/96/XVIII/147th/SLEC meeting/334 Date 18.09.2019	2019-20	325.65	325.65	0.00	325.65	0.00	0.00	0.00	325.65	0.00								
30	Urgent repair of flood damaged earthen embankment of Jetpura Dam	Jalore	15.06.18	2018-19	259.30	259.30	155.58	103.72	0.00	0.00	155.58	103.72	60.00								

S. No.	Name of the Project/ Works	District	Date of Commencement	Likely Completion Date	Sanctioned Cost	Revised Cost	Expenditure incurred up to 31.03.2020	Balance cost as on 01.04.2020	2020-21		Expdr. Since beginning	Balance cost as on 01.05.2020	%age of Expdr. Since beginning to Revised Cost	Project CCA	CCA Created up to 31-03-20	2020-21		Total CCA Created Since beginning	% of Total CCA Created to Project CCA	Status	
									BE	Exp. April, 2020						Target	Achiev. Of April, 2020				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	Sagi Khari River	Jalore	F.3(12)AS/I/Cell/96/XVII/147th/SLEC meeting/332 Date 18.09.2019		1316.93	1316.93	0.00		0.00	0.00	0.00	1316.93	0.00								
2	Noh Road Bridge	Bharatpur	F.3(12)AS/I/Cell/96/XVII/147th/SLEC meeting/258 Date 18.09.2019		350	350	0.00		0.00	0.00	0.00	350.00	0.00								
3	Valmiki Basti	Kota	20.07.2018	2019-20	73.76	73.76	51.90	21.86	0.00	0.00	51.90	21.86	70.36								
4	Ahu-chauli River	Jhalawar	17.04.2018	2019-20	1498.00	1498.00	1030.81	467.19	0.00	0.00	1030.81	467.19	68.81								
5	Parwan River	Baran	17.04.2018	2019-20	528.74	528.74	593.27	-64.53	0.00	0.00	593.27	-64.53	112.20								
6	Anta City	Baran	3.05.2018	2019-2020	700.00	700.00	789.34	-89.34	0.00	0.00	789.34	-89.34	112.76								
7	Kalisindh River	Jhalawar	3.05.2018	2019-20	1544.22	1544.22	0.00	1544.22	0.00	0.00	0.00	1544.22	0.00								
Grand Total					4432990.84	5075983.73	1217499.21	1465068.81	251787.19	207.61	1700244.77	1783062.42	33.50	681277	370874	45154	0	377154	55.36		

Project which is completed in past years but Liabilities are pending

S. No.	Name of the Project/ Works	District	Date of Commencement	Likely Completion Date	Sanctioned Cost	Revised Cost	Expenditure incurred up to 31.03.2020	Balance cost as on 01.04.2020	2019-20		Expdr. Since beginning	Balance cost as on 01.01.2020	%age of Expdr. Since beginning to Revised Cost	Project CCA	CCA Created up to 31-03-19	2019-20		Total CCA Created Since beginning	% of Total CCA Created to Project CCA	Status	
									RE	Exp. March, 2020						Target	Achiev. Of February, 2020				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
	Minor Irrigation Projects		-	-	1647.78	2656.94	2124.83	532.11	0.00	0.00	2082.67	574.27	78.39	740	672	0	67	672	90.81		
	Jaipur Zone		-	-	113.78	113.72	105.55	8.17	0.00	0.00	105.55	8.17	92.82	68.00	0.00	0	67	0	0.00		
1	Rebh. Of Mamtori Irrig. Project (NABARD)	Jaipur	01.11.11	2018-19	113.78	113.72	105.55	8.17	0.00	0.00	105.55	8.17	92.82	68		0	67			completed 2018-19	
2	Bhanpur	Jaipur	F.3(12)AS/I/Cell/96/XVIII/147th/SLEC meeting/336 Date 18.09.2019		196.70		52.01	-52.01	0.00	0.00											
	Jodhpur Zone				1172.00	2181.22	1724.97	456.25	0.00	0.00	1724.97	456.25	79.08	539	539	0	0	539	100.00		
2	Akoli (NABARD)	Jalore	28.08.2018	2018-19	1172.00	2181.22	1724.97	456.25	0.00	0.00	1724.97	456.25	79.08	539	539	0	0	539	100.00	completed 2018-19	
	Kota Zone				362.00	362.00	252.15	109.85	0.00	0.00	252.15	109.85	69.65	133	133	0	0	133	100.00		
	Borband	Jhalawar	24.4.13	2014-15	362.00	362.00	252.15	109.85	0.00	0.00	252.15	109.85	69.65	133	133	0	0	133	100.00	completed 2016-17	
	Udaipur Zone				0.00	0.00	42.16	-42.16	0.00	0.00	0.00	0.00	0.00	0	0	0	0	0	0.00		
3	Liki Feeder						42.16	-42.16	0.00	0.00										completed 2012-13	

NOTE:-(1)9715.87 Lacs Expenditure incurred on Rajgarh Medium Project under PHED share cost up to march 2020

(2) Rs. 2578.24 Lacs included Expenditure on Battisa Nallah Minor Project under PHED share cost up to March 2020