

Progress of On-Going Irrigation Projects 2020-21																				
S. No.	Name of the Project/ Works	District	Date of Commencement	Likely Completion Date	Sanctioned Cost	Revised Cost	Expenditure incurred up to 31.03.2020	Balance cost as on 01.04.2020	2020-21		Expdr. Since beginning	Balance cost as on 01.02.2021	%age of Expdr. Since beginning to Revised Cost	Project CCA	CCA Created up to 31-03-20	(Rs. In Lacs and CCA in Hect.)		Total CCA Created Since beginning	% of Total CCA Created to Project CCA	Status
									BE	Exp. January, 2021						Target	Achiev. Of January, 2021			
									10	12						18	19			
I	MAJOR PROJECTS																			
A	Major Irrigation Projects				1243138.79	1924111.01	761082.32	1163028.69	191188.11	97984.05	859066.37	1065044.64	44.65	583890	342320.00	26000	190	342510	58.66	
1	Narmada Canal (AIBP)	Jalore	March,94	2020-21	154136.00	312400.01	306454.44	5945.57	13881.98	2365.91	308820.35	3579.66	98.85	246000	245810	0	190	246000	100.00	
	Narmada Canal (CADWM)	Jalore	05.02.2021	2022-23	9748.00	9748.00	9748.00	0.15	9747.85	2800.00	0.00	0.15	0.00	0	0	0	0	0	0.00	
2	Gang Canal (AIBP)	Ganaganagar	08.04.11	2020-21	38913.79	62142.00	74411.35	-12269.35	36.11	27.24	74438.59	-12296.59	119.79	96510	96510	0	0	96510	100.00	
3	Parwan	Jhalawar	22.05.2018	2020-21	236043.00	735523.00	284489.39	451033.61	86600.00	58441.88	342931.27	392591.73	46.62	201400	0	0.00	0.00	0	0.00	
4	Dholpur lift	Dholpur	13.07.17	2021-22	85200.00	85200.00	30786.97	54413.03	32500.00	4235.04	35022.01	50177.99	41.11	39980	0	26000.00	0.00			
5	RWSRP FOR DESERT AREA	Hanumangarh	24.05.17	2022-23	329100.00	329100.00	58206.19	270893.81	37870.00	16371.09	74577.28	254522.72	22.66							
6	Upper High Level Canal(UHLC)	Banswara	20.07.2018	2022-23	160000.00	160000.00	0.00	160000.00	0.01	0.00	0.00	160000.00	0.00							
7	Pipalkhant High Level Canal	Banswara	28.08.2018	2022-23	70492.00	70492.00	0.00	70492.00	0.01	0.00	0.00	70492.00	0.00							
8	Navnera Barrage(ERCP)	Kota	20.07.2018	2022-24	159506.00	159506.00	6733.83	152772.17	17500.00	16542.89	23276.72	136229.28	14.59							
	Jaipur Zone				4978.16	4978.16	72.31	4905.85	477.74	211.61	283.83	4694.33	5.70							
1	Rehabilitation of Husserpur Domora cannal(old Sankh) of sikri Dam from chain 0 to 133	Bharatpur	F.3(12)AS//Cell/96/XVIII/147th/SLEC meeting/262 Date 18.09.2019	2020-21	126.17	126.17	0.00	126.17	0.00	0.00	0.00	126.17	0.00							
2	Deeg escape channel from chain 72 to 631	Bharatpur	09.03.17	2020-21	153.70	153.70	72.22	81.48	0.00	0.00	72.22	81.48	46.99							
3	Galwa Major Irrigation Project (NABARD)	Tonk	22.05.2018	2021-22	641.95	641.95	0.00	641.95	119.29	116.20	116.20	525.75	18.10							
4	Parwati Canal system (NABARD)	Dholpur	3.05.2018	2022-23	2657.00	2657.00	0.09	2656.91	250.00	0.00	0.00	2657.00	0.00							
5	East canal of Morel Major Irrigation project	Dausa	22.05.2018	2021-22	547.82	547.82	0.00	547.82	0.00	0.00	0.00	547.82	0.00							
6	Itakhoi Feeder and canals of Chhaparwala	Jaipur	22.05.2018	2021-22	851.52	851.52	0.00	851.52	108.45	95.41	95.41	756.11	11.20							
	Kota Zone				448.33	409.36	265.55	143.81	0.02	0.00	271.42	137.94	59.36							
7	J.S.Dam (ERM)	Bundi	24.4.13	2020-21	378.43	339.46	201.52	137.94	0.01	0.00	201.52	137.94	59.36							
8	RPS Dam (ERM)	Chittorgarh	3.05.2018	2020-21	69.90	69.90	64.03	5.87	0.01	0.00	69.90	0.00								Cancelled
	Udaipur Zone				38490.96	736057.50	409534.16	326523.34	67962.83	34054.40	443588.56	292468.94	60.27							
9	Mahi ERM	Banswara	15.06.2018	2021-22	15895.93	15999.51	10505.19	5494.32	1500.00	1353.92	11859.11	4140.40	74.12							
10	Jakhm (ERM)	Pratapgarh	13.5.13	2020-21	4999.00	4999.00	3128.62	1870.38	0.01	0.00	3128.62	1870.38	62.58							
11	Rajsamnd Irrigation Project	Rajsamand	03.05.2018	2021-22	2825.09	2825.09	0.00	2825.09	0.00	0.00	0.00	2825.09	0.00							
12	Jaisamnd ERM	Udaipur	24.05.17	2021-22	14770.94	14770.94	7314.32	7456.62	3300.00	1981.36	9295.68	5475.26	62.93							
	Jodhpur Zone				397.79	397.79	393.17	4.62	0.00	0.00	393.17	4.62	98.84							
13	Jawai Dam (ERM)	Pali	24.09.14	2021-22	397.79	397.79	393.17	4.62	0.00	0.00	393.17	4.62	98.84							
II	MEDIUM PROJECTS				148552.21	225010.33	125532.58	99477.75	20244.19	9768.88	135301.46	89708.87	60.13	45306	9600	7500	4300	13900	30.68	
A	Medium Irrigation Projects				106081.32	181656.44	114330.63	67325.81	17813.94	8356.40	122687.03	58969.41	67.54	45306	9600	7500	4300	13900	30.68	
1	Gararada (SP)	Bundi	6.10.03	2021-22	14704.00	24616.00	23139.17	1476.83	4000.00	1839.42	24978.59	-362.59	101.47	9161	950	0	950	10.37		
2	Lhasi	Baran	15.5.2007	2021-22	17238.74	20422.75	17338.37	3084.38	700.00	671.87	18010.24	2412.51	88.19	2539	500	1000	1800	70.89		
3	Hatlyadeh	Baran	28.08.2018	2021-22	23253.00	40884.00	216.24	40667.76	4004.95	2412.76	2629.00	38255.00	6.43	8979	0	0	0	0.00		
4	Gagrin	Jhalawar	15.01.15	2021-22	18529.00	28479.00	19426.20	9052.80	2700.00	686.54	20112.74	8366.26	70.62	9999.83	4750	3500	5250	52.50		
5	Rajgarh Medium(NABARD)	Jhalawar	25.09.17	2021-22	19212.80	38681.60	38721.41	-39.81	2400.00	1234.14	39955.55	-1273.95	103.29	6827	3400	3000	2500	5900	86.42	
6	Takli	Kota	10.07.07	2021-22	13143.78	28573.09	15489.24	13083.85	3998.99	1511.67	17000.91	11572.18	59.50	7800	0	0	0	0.00		
7	Manoharthana							10.00	0.00											
B	Medium ERM Works				42470.89	43353.89	11201.95	32151.94	2430.25	1412.48	12614.43	30739.46	29.10							
	Kota Zone				14171.62	15054.62	6794.41	8260.21	1098.69	1041.34	7835.75	7218.87	52.05							
1	Parwan Pickup Weir (ERM)	Baran	5.4.2013	2021-22	2554.20	2554.20	2084.51	469.69	84.76	58.64	2143.15	411.05	83.91							
2	Gopalpura (ERM)	Baran	25.09.17	2021-22	1651.00	2534.00	1659.04	674.96	324.57	293.68	2152.72	381.28	84.95							
3	Renovation & strengthening of canal system of Parwati Pick Up Weir	Baran	F.3(12)AS//Cell/96/XVIII/147th/SLEC meeting/308 Date 18.09.2019	2021-22	1054.97	1054.97	0.00	1054.97	0.00	0.00	0.00	1054.97	0.00							
4	Rehabilitation of canal system of Bethali	Baran	F.3(12)AS//Cell/96/XVIII/147th/SLEC meeting/316 Date 18.09.2019	2021-22	1202.39	1202.39	0.00	1202.39	0.00	0.00	0.00	1202.39	0.00							
5	Rehabilitation work of canal system of Bundi Ka Gothra	Bundi	F.3(12)AS//Cell/96/XVIII/147th/SLEC meeting/320 Date 18.09.2019	2021-22	581.53	581.53	0.00	581.53	0.00	0.00	0.00	581.53	0.00							
6	Renovation & Rehabilitation work of minors of canal network of Gudha	Bundi	F.3(12)AS//Cell/96/XVIII/147th/SLEC meeting/322 Date 18.09.2019	2021-22	996.70	996.70	0.00	996.70	0.00	0.00	0.00	996.70	0.00							
7	Repair of Sluice well/gates of Gundha	Bundi	3.11.16	2021-22	34.83	34.83	0.00	34.83	0.00	0.00	0.00	34.83	0.00							

F.3(12)AS//C
ell/96/XVIII/14
6th/SLEC
meeting/195-
198/ Date
28.08.2019

1	Rajasthan Link Canal from RD 168000 to 238200	Jaipur	F.3(12)AS//Cell/96/XVIII/ 148th/SLEC meeting/414 Date 31.01.2020	2020-21	144.90	144.90	0.00	144.90	131.73	131.73	131.73	13.17	90.91						
2	Bharatpur Feeder Km 0 To 14	Jaipur	F.3(12)AS//Cell/96/XVIII/ 148th/SLEC meeting/414 Date 31.01.2020	2020-21	69.88	69.88	0.00	69.88	69.88	69.88	69.88	0.00	100.00						
3	Renovation work of canal system of Jawai	Pali	F.3(12)AS//Cell/96/XVIII/ 148th/SLEC meeting/414 Date 31.01.2020	2020-21	213.54	213.54	0.00	213.54	0.00	0.00	0.00	213.54	0.00						
4	Renovation of canal system of Jaswant Sagar dam(Pichiyak)	Jodhpur	F.3(12)AS//Cell/96/XVIII/ 148th/SLEC meeting/414 Date 31.01.2020	2020-21	226.10	226.10	0.00	226.10	0.00	0.00	0.00	226.10	0.00						
5	Renovation of Ganga Bala level crossing structure on Banganga River	Jodhpur	F.3(12)AS//Cell/96/XVIII/ 148th/SLEC meeting/414 Date 31.01.2020	2020-21	261.50	261.50	0.00	261.50	0.00	0.00	0.00	261.50	0.00						
6	Repair and Restoration of Surpura Feeder chain 0 to 318 and Palri Feeder chain 0 to 300	Jodhpur	F.3(12)AS//Cell/96/XVIII/ 148th/SLEC meeting/414 Date 31.01.2020	2020-21	325.65	325.65	0.00	325.65	0.00	0.00	0.00	325.65	0.00						
7	The work of lining work of main canal of Lasaria	Ajmer	F.3(12)AS//Cell/96/XVIII/ 148th/SLEC meeting/414 Date 31.01.2020	2020-21	188.06	188.06	0.00	188.06	0.00	0.00	0.00	188.06	0.00						
8	Renovation of Right Main canal(RMC),Banediya and Railamagra Minors of Nansamand med irrigation	Rajasmnd	F.3(12)AS//Cell/96/XVIII/ 148th/SLEC meeting/414 Date 31.01.2020	2020-21	766.15	766.15	0.00	766.15	25.54	19.08	19.08	747.07	2.49						
9	Repairing and Restoration of Deeg Distributary of Gurgaon Canal from chain 0 to 400	Bharatpur	F.3(12)AS//Cell/96/XVIII/ 148th/SLEC meeting/414 Date 31.01.2020	2020-21	131.52	131.52	0.00	131.52	0.00	0.00	0.00	131.52	0.00						
10	Restoration & renovation of Budhadeet Talab Tehsil Digod	Kota	F.3(12)AS//Cell/96/XVIII/ 148th/SLEC meeting/414 Date 31.01.2020 Revised on 25.01.2021	2020-21	158.62	199.41	0.00	199.41	155.00	152.68	152.68	46.73							
11	Construction of Gopal Sagar MST	Nagaur	F.3(12)AS//Cell/96/XVIII/ 148th/SLEC meeting/414 Date 31.01.2020	2020-21	341.93	341.93	0.00	341.93	5.00	0.00	0.00	341.93							
J	Minor ERM Works		-	-	13672.54	13672.54	3398.01	10274.53	1447.14	1333.74	4731.75	8940.79	749.95	-5.51	0.00	0.00	0.00	0.00	0.00
	Jaipur Zone				6512.48	6512.48	1815.62	4696.86	1356.57	1248.68	3064.30	3448.18	705.70	-5.51	0.00	0.00	0.00	0.00	0.00
1	Repair and restoration of Vijay Sagar Lambha dam	Ajmer	25.09.17	2020-21	79.59	79.59	47.99	31.60	0.00	0.00	47.99	31.60	60.30						
2	Repair and restoration of Gaj Sagar dam	Ajmer	22.05.2018	2020-21	148.85	148.85	0.00	148.85	86.33	47.87	47.87	100.98	32.16						
3	Repair, Restoration and Renovation of Bankey Sagar dam	Ajmer	F.3(12)AS//Cell/96/XVIII/ 147th/SLEC meeting/276 Date 18.09.2019	2020-21	181.94	181.94	0.00	181.94	0.00	0.00	0.00	181.94	0.00						
4	Renovation of dam and canal of Bisundani	Ajmer	F.3(12)AS//Cell/96/XVIII/ 147th/SLEC meeting/280 Date 18.09.2019	2020-21	330.00	330.00	0.00	330.00	0.00	0.00	0.00	330.00	0.00						
5	Renovation of dam and canals of Madan Sarovar Dhanwa Bund	Ajmer	F.3(12)AS//Cell/96/XVIII/ 147th/SLEC meeting/282 Date 18.09.2019	2020-21	265.52	265.52	0.00	265.52	0.00	0.00	0.00	265.52	0.00						
6	Renovation of Arnia Bund and its canals	Ajmer	F.3(12)AS//Cell/96/XVIII/ 147th/SLEC meeting/284 Date 18.09.2019	2020-21	488.44	488.44	0.00	488.44	0.00	0.00	0.00	488.44	0.00						
7	Ghat Pickup Weir	Alwar	20.07.2018	2020-21	377.85	377.85	0.00	377.85	124.72	124.72	124.72	253.13	33.01						
8	Khanpur	Alwar	9.3.17	2020-21	116.06	116.06	3.34	112.72	0.00	0.00	3.34	112.72	2.88						
9	Chiksana bund	Bharatpur	13.07.17	2020-21	400.91	400.91	233.01	167.90	10.86	10.86	243.87	157.04	60.83						
10	Repair and Restoration of Bokli and Khanwa head & bund of Gambhir River system	Bharatpur	15.06.18	2020-21	554.62	554.62	0.00	554.62	299.44	297.00	297.00	257.62	53.55						
11	Construction of major bridge at chain 245 of Main Drain	Bharatpur	F.3(12)AS//Cell/96/XVIII/ 147th/SLEC meeting/258 Date 18.09.2019	2020-21	350.00	350.00	0.00	350.00	0.00	0.00	0.00	350.00	0.00						
12	Khohra Mulla Anicut and feeder channel from Dorawali hills	Dausa	05.01.18	2020-21	229.74	229.74	236.42	-6.68	0.00	0.00	236.42	-6.68	102.91						
13	Urgent repair of canal of Urmila Sagar dam	Dholpur	06.11.17	2020-21	62.49	62.49	32.83	29.66	0.00	0.00	32.83	29.66	52.54						
14	Extension, Renovation& modernization work of canal system of Talab Shahi Bund	Dholpur	F.3(12)AS//Cell/96/XVIII/ 147th/SLEC meeting/254 Date 18.09.2019	2020-21	119.69	119.69	0.00	119.69	0.00	0.00	0.00	119.69	0.00						
15	Restoration of Chandlai Feeder	Jaipur	22.05.2018	2020-21	659.17	659.17	0.00	659.17	230.70	230.63	230.63	428.54	34.99						

16	Remaining length of main canal of Dheebru Sagar	Tonk	25.09.17	2020-21	57.90	57.90	53.26	4.64	0.00	0.00	53.26	4.64	91.99									
17	Renovation of Dakhiya Dam irrig. Project	Tonk	15.06.18	2020-21	630.27	630.27	0.00	630.27	337.50	318.64	318.64	311.63	50.56									
18	Chandlai dam & canal System	Tonk	22.05.2018	2020-21	138.44	138.44	0.00	138.44	45.36	33.90	33.90	104.54	24.49									
19	Panchna Gudla Lift Scheme (ERM) (SP)	Karauli	2010-11	2020-21	1321.00	1321.00	1208.77	112.23	221.66	185.06	1393.83	-72.83	105.51	-5.51						completed 2018-19		
Udaipur Zone					4068.15	4068.15	1243.55	2824.60	3.69	3.60	1247.15	2821.00	30.66									
20	Repair and Renovation of Bhikha Bhai Sagwara Canal from RD 8.00 to 67.89 km and RD 73.70 to 75.00 km	Banswara	F.3(12)AS//Cell/96/XVIII/147th/SLEC meeting/304 Date 18.09.2019	2020-21	2445.16	2445.16	0.00	2445.16	0.00	0.00	0.00	2445.16										
21	Pitha ka Mand (ERM)	Bhilwara	28.12.15	2020-21	118.26	118.26	103.78	14.48	3.69	3.60	107.38	10.88	90.80									
22	Feeder from Jalsagar dam to Rajgarh dam & their canal system	Chittorgarh	9.3.17	2020-21	103.03	103.03	59.57	43.46	0.00	0.00	59.57	43.46	57.82									
23	Umarcha Minor (ERM)	Chittorgarh	28.12.15	2020-21	110.47	110.47	68.77	41.70	0.00	0.00	68.77	41.70	62.25									
24	Lodisar Minor (ERM)	Dungarpur	11.11.14	2020-21	643.11	643.11	657.02	-13.91	0.00	0.00	657.02	-13.91	102.16									
25	Renovation of modernization of Baba ki Bar	Dungarpur	25.09.17	2020-21	168.45	168.45	159.59	8.86	0.00	0.00	159.59	8.86	94.74									
26	Bari Mansarowar, Bhawaliya & Sarsi ka naka (ERM)	Pratapgarh	11.11.14	2020-21	199.40	199.40	137.69	61.71	0.00	0.00	137.69	61.71	69.05									
27	Talaya Tank (ERM)	Pratapgarh	28.12.15	2020-21	82.28	82.28	57.13	25.15	0.00	0.00	57.13	25.15	69.43									
28	Renovation of RMC & LMC of Lambadabra Minor Irrig. Proi.	Pratapgarh	15.06.18	2020-21	197.99	197.99	0.00	197.99	0.00	0.00	0.00	197.99	0.00									
Jodhpur Zone					3091.91	3091.91	338.84	2753.07	86.88	81.46	420.30	2671.61	13.59									
29	Repair and Restoration of Surpura Feeder chain 0 to 318 and Pabri Feeder chain 0 to 300	Jodhpur	F.3(12)AS//Cell/96/XVIII/147th/SLEC meeting/334 Date 18.09.2019	2020-21	325.65	325.65	0.00	325.65	0.00	0.00	0.00	325.65	0.00									
30	Urgent repair of flood damaged earthen embankment of Jelpura Dam	Jalore	15.06.18	2020-21	259.30	259.30	155.58	103.72	48.93	43.51	199.09	60.21	76.78									
31	Flood protection work of Sagi Khari River from Kirwara to 1200m downstream of Savri road	Jalore	F.3(12)AS//Cell/96/XVIII/147th/SLEC meeting/332 Date 18.09.2019	2020-21	1316.93	1316.93	0.00	1316.93	0.00	0.00	0.00	1316.93	0.00									
32	Repair, Renovation & restoration of Jograwas Bund	Pali	15.06.18	2020-21	421.31	421.31	0.00	421.31	0.00	0.00	0.00	421.31	0.00									
33	Lordiya dam & feedar	Pali	24.05.17	2020-21	259.22	259.22	67.76	191.46	0.00	0.00	67.76	191.46	26.14									
34	Godana Dam Overflow	Sirohi	22.05.2018	2020-21	84.86	84.86	0.00	84.86	0.00	0.00	0.00	84.86	0.00									
35	Const. of sluice & pipla canal from kalibore dam	sumerpur	01.08.17	2020-21	171.31	171.31	2.10	169.21	37.95	37.95	40.05	131.26	23.38									
36	Const. of Severiya canal from kalibore	sumerpur	01.08.17	2020-21	253.33	253.33	113.40	139.93	0.00	0.00	113.40	139.93	44.76									
Minor Irrigation Projects					-	-	154389.26	192736.93	101442.48	91294.45	13040.91	12859.76	114302.24	78434.69	578.24	52917.00	12487.00	11654.00	5414.00	10844.00	150.22	0.00
Jaipur Zone					-	-	14035.91	17525.23	2383.75	15141.48	684.76	684.61	3068.36	14456.87	247.47	3391.00	379.00	0.00	0.00	0.00	0.00	
1	Samar sarower	Alwar	9.05.08	2020-21	362.00	362.00	369.46	-7.46	0.00	0.00	369.46	-7.46	102.06	379	379	0	0	0	0	0	0	
2	Diwanchali	Dausa	28.08.2018	2020-21	726.55	726.55	136.99	589.56	64.25	64.25	201.24	525.31	27.70			0	0	0	0	0		
3	Khoh	Karauli	21.01.11	2020-21	1430.00	1430.00	947.93	482.07	0.00	0.00	947.93	482.07	66.29	785	785	0	0	0	0	0		
4	Dohari Minor (NABARD)	Karauli	20.07.2018	2021-22	2130.00	5552.00	789.46	4762.54	620.51	620.36	1409.82	4142.18	25.39	1002	1002	0	0	0	0	0		
5	Raising of Mansarovar/Kushalpura (SP)	S.Madhupur	22.01.2010	2020-21	537.54	537.54	139.91	397.63	0.00	0.00	139.91	397.63	26.03	389	389	0	0	0	0	0		
4	Lohlai Deh (NABARD)	S.Madhupur	20.08.2020	2020-21	4863.00	4930.32	0.00	4930.32	0.00	0.00	0.00	4930.32	0.00			0	0	0	0	0		
6	Kotri Minor Irrigation	Sikar	F.3(12)AS//Cell/96/XVIII/148th/SLEC meeting/332 Date 19.06.2020	2021-22	3986.82	3986.82	0.00	3986.82	0.00	0.00	0.00	3986.82	0.00	836	836							
Jodhpur Zone					31666.19	30021.19	9786.44	20234.75	1565.74	1451.71	11238.15	18783.04	192.77	3056.00	2124.00	0	0.00	400.00	100.00	0.00	0.00	
7	Dariya	Pali	25.09.17	2020-21	5795.00	4150.00	3188.18	961.82	400.44	391.28	3579.46	570.54	86.25	1724	1724	0	0	0	0	0	completed 12.01.2019	
8	Vasa	Sirohi	30.11.2012	2020-21	3066.19	3066.19	2583.56	482.63	0.00	0.00	2583.56	482.63	84.26	400	400	0	0	0	400	100.00		
9	Battisa Nallah (NABARD) (WR 1436.46 + PHED 2578.24 up to 03/2020)	Sirohi	28.07.16	2021-22	22805	22805	4014.7	18790.30	1165.30	1060.43	5075.13	17729.87	22.25	932	0	0	0	0	0	0		
Kota Zone					53319.38	74050.63	41766.74	32283.89	4607.71	4553.09	46319.83	27730.80	62.55	16748	5658	5593	2844	5788	34.56			
10	Khiriya	Baran	22.11.07	2020-21	215.00	366.73	346.94	19.79	0.00	0.00	346.94	19.79	94.60	172	172	0	0	172	100.00			
11	Ahemadi	Baran	15.06.18	2020-21	1897.00	3910.77	1351.43	2559.34	86.67	86.22	1437.65	2473.12	36.76	625	0	500	269	0	0	0		
12	The work of construction of Zakha Majhola	Baran	F.3(12)AS//Cell/96/XVIII/147th/SLEC meeting/312 Date 18.09.2019	2020-21	757.52	757.52	0.00	757.52	0.00	0.00	0.00	757.52	0.00									
13	Chakan	Bundi	8.9.08	2020-21	3258.15	3622.78	3584.84	37.94	9.07	7.32	3592.16	30.62	99.15	1958	1958	0	0	1958	100.00			
14	Sathoor Mata Ji	Bundi	30.01.13	2020-21	135.28	937.34	461.54	475.8	0.00	0.00	461.54	475.80	49.24	210	0	109	0	0	0			
15	Bada Naygaon (NABARD)	Bundi	24.4.13	2020-21	3240.00	6356.00	3311.04	3044.96	1000.61	1000.61	4311.65	2044.35	67.84	758	758	0	0	0	0			
16	Pholai lift (NABARD)	Bundi	14.12.16	2021-22	5636.00	5636.00	1403.51	4232.49	0.16	0.16	1403.67	4232.33	24.91	1998	0	800	0	0	0			
17	Gendoli lift (NABARD)	Bundi	14.12.16	2021-22	6752.00	6752.00	1045.65	5706.35	404.13	404.13	1449.78	5302.22	21.47	1998	0	800	0	0	0			
18	Guradiya (NABARD)	Jhalawar	22.2.16	2020-21	6796.60	6796.60	6050.35	746.25	565.60	565.60	6615.95	180.65	97.34	1509	600	900	0	0	0			
19	Roshanbari (NABARD)	Jhalawar	25.4.16/18.09.2019	2021-22	9872.21	19134.82	8660.93	10473.89	1365.69	1313.27	9974.20	9160.62	52.13	1888	0	1000	900	0	0			
20	Ghati (NABARD)	Jhalawar	24.5.17	2021-22	1112.00	1112.00	558.46	553.54	616.03	616.03	1174.49	-62.49	105.62	276	0	276	0	0	0			
21	Kanwara	Jhalawar	05.01.18	2021-22	2885.99	4856.16	3327.77	1528.39	209.12	209.12	3536.89	1319.27	72.83	1710	1710	0	0	1710	100.00			
22	Rewa	Jhalawar	27.5.07	2021-22	8560.18	8560.18	5979.25	2580.93	310.63	310.63	6289.88	2270.30	73.48	1708	100	1208	775	0	0			
23	Bhimani	Jhalawar	17.11.07	2021-22	2201.45	5251.73	5685.03	-433.30	40.00	40.00	5725.03	-473.30	109.01	1948	1948	0	0	1948	100.00			
Udaipur Zone					55367.78	71139.88	47505.55	23634.33	6182.70	6170.35	53675.90	17463.98	75.45	29722	4326	6061	2570	4656	15.67			

7	Liki Feeder		20.08.2020	2020-21		441.99	42.16	399.83	16.11	12.79										completed 2012-13
NOTE:-(1)9715.87 Lacs Expenditure incurred on Rajgarh Medium Project under PHED share cost up to January,2021																				
(2) Rs. 2578.24 Lacs included Expenditure on Battisa Nallah Minor Project under PHED share cost up to January, 2021																				