

Progress of On-Going Irrigation Projects 2019-20

S. No.	Name of the Project/ Works	District	Date of Commencement	Likely Completion Date	Sanctioned Cost	Revised Cost	Expenditure incurred up to 31.03.2019	Balance cost as on 01.04.2019	2019-20			Expdr. Since beginning	Balance cost as on 01.03.2020	%age of Expr. Since beginning to Revised Cost	Project CCA	CCA Created up to 31-03-19	2019-20		Total CCA Created Since beginning	% of Total CCA Created to Project CCA	Status
									RE	Budget after Modified /additional/reapporiation	Exp. February, 2020						Target	Achiev. Of February, 2020			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
I MAJOR PROJECTS																					
A	Major Irrigation Projects				1280671.45	1961708.28	641747.40	1319960.88	167657.67	167657.67	138970.66	780718.06	1180990.22	39.80	583890	342320	190	0	342320	58.63	
1	Narmada Canal (AIBP)	Jalore	March,94	2017-18	154136.00	312400.01	294225.10	18174.91	20072.92	20072.92	11150.09	305375.19	7024.82	97.75	246000	245810	190	0	245810	99.92	
2	Gang Canal (AIBP)	Ganaganagar	08.04.11	2017-18	38913.79	62142.00	74284.58	-12142.58	199.99	199.99	127.01	74411.59	-12269.59	119.74	96510	96510	190	0	96510	100.00	
3	Parwan	Jhalawar	22.05.2018	2020-21	236043.00	735523.00	225086.84	510436.16	70000.00	70000.00	59300.11	284386.95	451136.05	38.66	201400	0			0	0.00	
4	Dholpur lift	Dholpur	13.07.17	2019-20	85200.00	85200.00	10037.54	75162.46	23500.00	23500.00	20749.28	30786.82	54413.18	36.13	39980						
5	RWSRP FOR DESERT AREA	Hanumangarh	24.05.17	2019-20	329100.00	329100.00	27251.54	301848.46	30513.06	30513.06	30236.24	57487.78	271612.22	17.47							
6	Upper High Level Canal(UHLC)	Banswara	20.07.2018	2022-23	160000.00	160000.00	0.00	160000.00	0.00	0.00	0.00	160000.00	0.00	0.00							
7	Pipalkhant High Level Canal	Banswara	28.08.2018	2022-23	70492.00	70492.00	0.00	70492.00	0.00	0.00	0.00	70492.00	0.00	0.00							
8	Naveria Barrage(ERCP)	Kota	20.07.2018	2022-24	159506.00	159506.00	1000.00	158506.00	11000.00	11000.00	5605.85	6605.85	152900.15	4.14							
Jaipur Zone					4978.16	4978.16	72.31	4905.85	60.00	60.00	57.83	130.14	4848.02	2.61							
2	Rehabilitation of Husserpur Domora canal(old Sankh) of sikri Dam from chain 0 to 133	Bharatpur	F.3(12)AS/II/Cel/96/XVIII/147th/SLEC meeting/262 Date 18.09.2019	2017-18	126.17	126.17	0.00	126.17	0.00	0.00	0.00	126.17	0.00								
3	Deeg escape channel from chain 72 to 631	Bharatpur	09.03.17	2017-18	153.70	153.70	72.22	81.48	0.00	0.00	0.00	72.22	81.48	46.99							
4	Galwa Major Irrigation Project	Tonk	22.05.2018	2019-20	641.95	641.95	0.00	641.95	0.00	0.00	0.00	641.95	0.00	0.00							
5	Parwati Canal system	Dholpur	3.05.2018	2019-20	2657.00	2657.00	0.09	2656.91	60.00	60.00	57.83	57.92	2599.08	2.18							
6	East canal of Morel Major Irrigation project	Dausa	22.05.2018	2019-20	547.82	547.82	0.00	547.82	0.00	0.00	0.00	547.82	0.00	0.00							
7	Itakhoi Feeder and canals of Chhapparwala	Jaipur	22.05.2018	2019-20	851.52	851.52	0.00	851.52	0.00	0.00	0.00	851.52	0.00	0.00							
Kota Zone					378.43	339.46	201.25	138.21	0.68	0.68	0.27	201.52	137.94	59.36							
8	J.S.Dam (ERM)	Bundi	24.4.13	2017-18	378.43	339.46	201.25	138.21	0.68	0.68	0.27	201.52	137.94	59.36							
Udaipur Zone					41526.28	41629.86	9195.07	32434.79	12311.02	12311.02	11743.98	20939.05	20690.81	50.30							
9	Mahi ERM	Banswara	15.06.2018	2018-19	15895.93	2998.28	13001.23	7511.02	7511.02	7511.02	7501.06	10499.34	55.62								
10	Jakham (ERM)	Pratapgarh	13.5.13	2017-18	4999.00	4999.00	3128.62	1870.38	0.00	0.00	0.00	3128.62	1870.38	62.58							
11	Rajsamnd Irrigation Project	Rajsamand	03.05.2018	2018-19	2825.09	2825.09	0.00	2825.09	0.00	0.00	0.00	2825.09	0.00	0.00							
12	Jaisamnd ERM	Udaipur	24.05.17	2019-20	14770.94	14770.94	3068.17	11702.77	4800.00	4800.00	4242.92	7311.09	7459.85	49.50							
13	Renovation and Modernization of canal works of Son Kamla Amba	Dungarpur	F.3(12)AS/II/Cel/96/XVIII/147th/SLEC meeting/296 Date 18.09.2019	2017-18	393.79	393.79	393.17	4.62	0.00	0.00	0.00	393.17	4.62	98.84							
14	Jawal Dam (ERM)	Pali	24.09.14	2017-18	397.79	397.79	393.17	4.62	0.00	0.00	0.00	393.17	4.62	98.84							
II MEDIUM PROJECTS																					
A	Medium Irrigation Projects				2565982.13	2525699.00	109445.73	103870.98	17413.20	17413.20	15770.74	601024.88	385375.52	23.80	45306	3700	10000	5000	8700	19.20	
1	Gararada (SP)	Bundi	6.10.03	2017-18	14704.00	24616.00	18645.51	5970.49	4500.00	4500.00	4490.83	23136.34	1479.66	93.99	9161	950	2000	950	950	10.37	
2	Lhasi	Baran	15.5.2007	2017-18	17238.74	20422.75	16638.38	3784.37	700.00	700.00	510.97	17149.35	3273.40	83.97	2539	0	1500	500	500	19.69	
3	Hatiyadeh	Baran	28.08.2018	2019-20	23253.00	40884.00	17.00	40867.00	200.00	200.00	197.65	214.65	40669.35	0.53	8979	0		0	0	0.00	
4	Gagrin	Jhalawar	15.01.15	2017-18	18529.00	28479.00	15170.16	13308.84	4435.25	4435.25	4136.83	19306.99	9172.01	67.79	9999.83	2750	2000	2000	4750	47.50	
5	Rajgarh Medium(NABARD)	Jhalawar	25.09.17	2017-18	19212.80	38681.60	36504.21	2177.39	3000.00	3000.00	2214.81	38719.02	-37.42	100.10	6827	0	3500	2500	2500	36.62	
6	Takli	Kota	10.07.07	2017-18	13143.78	28573.09	13744.19	14828.90	2100.00	2100.00	1745.05	15489.24	13083.85	54.21	7800	0	1000	0	1000	0.00	
7	manoharthana							2.00	2.00	0.00											
B Medium ERM Works					2459900.81	2344042.56	8726.28	22933.99	2475.95	2475.95	2474.60	487009.29	317734.67	20.78							
Kota Zone					14171.62	15054.62	5287.17	9767.45	1505.93	1505.93	1505.93	6793.10	8261.52	45.12							
1	Parwan Pickup Weir (ERM)	Baran	5.4.2013	2017-18	2554.20	2554.20	1798.87	755.33	285.59	285.59	285.59	2084.46	469.74	81.61							
2	Gopalpura (ERM)	Baran	25.09.17	2017-18	1651.00	2534.00	1777.45	756.55	81.61	81.61	81.61	1859.06	674.94	73.36							
3	Renovation & strengthening of canal system of Parwati Pick Up Weir	Baran	F.3(12)AS/II/Cel/96/XVIII/147th/SLEC meeting/308 Date 18.09.2019	2019-20	1054.97	1054.97	0.00	1054.97	0.00	0.00	0.00	1054.97	0.00	0.00							
4	Rehabilitation of canal system of Bethali	Baran	F.3(12)AS/II/Cel/96/XVIII/147th/SLEC meeting/316 Date 18.09.2019	2019-20	1202.39	1202.39	0.00	1202.39	0.00	0.00	0.00	1202.39	0.00	0.00							
5	Rehabilitation work of canal system of Bundi Ka Gothra	Bundi	F.3(12)AS/II/Cel/96/XVIII/147th/SLEC meeting/320 Date 18.09.2019	2019-20	581.53	581.53	0.00	581.53	0.00	0.00	0.00	581.53	0.00	0.00							
6	Renovation & Rehabilitation work of minors of canal network of Gudha	Bundi	F.3(12)AS/II/Cel/96/XVIII/147th/SLEC meeting/322 Date 18.09.2019	2019-20	996.70	996.70	0.00	996.70	0.00	0.00	0.00	996.70	0.00	0.00							
7	Repair of Sluice well/gates of Gudha	Bundi	3.11.16	2018-19	34.83	34.83	0.00	34.83	0.00	0.00	0.00	34.83	0.00	0.00							
8	Chanwali (ERM) (Nabard)	Jhalawar	22.2.16	2018-19	955.44	955.44	351.50	603.94	53.29	53.29	53.29	404.79	550.85	42.37							
9	Chhapi ERM (Nabard)	Jhalawar	22.06.17	2018-19	2504.00	2504.00	685.19	1818.81	489.70	489.70	489.70	1174.89	1329.11	46.92							
10	Sawan Bhadon (ERM)(NABARD)	Kota	22.2.16	2018-19	1536.60	1536.60	674.16	862.44	595.74	595.74	595.74	1269.90	266.70	82.64							
11	Renovation of canal system of Alnia	Kota	F.3(12)AS/II/Cel/96/XVIII/147th/SLEC meeting/326 Date 18.09.2019	2019-20	1099.96	1099.96	0.00	1099.96	0.00	0.00	0.00	1099.96	0.00	0.00							
Jaipur Zone					1844.87	1844.87	547.87	1297.00	4.30	4.30	2.95	550.82	1294.05	29.86							
13	Karera Branch Canal of Ram Sagar Dam (ERM)	Dholpur	28.10.14	2017-18	373.52	373.52	279.38	94.14	0.00	0.00	0.00	279.38	94.14	74.80							
14	Rajpura Sub Minor of Karera Branch (ERM)	Dholpur	28.10.14	2017-18	228.27	228.27	123.69	104.58	0.00	0.00	0.00	123.69	104.58	54.19							

