

Progress of On-Going Irrigation Projects 2019-20																						
S. No.	Name of the Project/ Works	District	Date of Commencement	Likely Completion Date	Sanctioned Cost	Revised Cost	Expenditure incurred up to 31.03.2019	Balance cost as on 01.04.2019	2019-20			Expend. Since beginning	Balance cost as on 01.12.2019	%age of Expend. Since beginning to Revised Cost	Project CCA	CCA Created up to 31-03-19	(Rs. In Lacs and CCA in Hect.)				Status	
									BE	Budget after Modified (Additional/Deappropriation)	Exp. November, 2019						2019-20		Total CCA Created Since beginning	% of Total CCA Created to Project CCA		
																	Target	Achiev. Of November, 2019				
45	Sabarnali (TAD)	Uttarpr.	26.7.2011	2017-18	1023.00	2983.00	3119.30	-136.30	87.34	90.01	3209.31	-226.31	187.59	950	950	0	950	100.00				
IV	Baran Flood Works	Baran	15.01.18	2016-17	12016.12	15072.01	13054.98	2017.88	286.99	652.57	1387.20	1364.81	90.81									
V	Blood Control				3693.72	3693.72	81.52	241.40	839.16		1666.19	2282.11	2727.61	0.00	0.00	0.00	0.00	0.00	0.00			
1	Saaji Khani River	Jalore	14/7/2018 meeting 332 Date: 16.09.2019		1316.93	1316.93	0.00		0.00	0.00	0.00	0.00	1316.93	0.00								
2	Noh Road Bridge	Bharatpur	14/7/2018 meeting 332 Date: 16.09.2019		350	350	0.00		0.00	0.00	0.00	0.00	350.00	0.00								
3	Vainki Basti	Kota	20.07.2018	2019-20	73.76	73.76	33.17	40.59	19.60	18.78	51.95	21.81	70.43						work completed 2019-20			
4	Ahu-Chauki River	Jhalawar	17.04.2018	2019-20	1498.00	1498.00	329.62	1168.38	300.84	628.13	515.54	945.19	632.84	56.42								
5	Pravara River	Baran	17.04.2018	2019-20	529.74	529.74	0.00	529.74	206.33	606.16	595.57	595.57	496.83	112.64								
6	Anta City	Baran	3.05.2018	2019-2020	790.00	790.00	499.13	240.87	312.89	330.30	330.30	789.43	49.43	112.78					work completed 2019-20			
7	Kalamboli River	Jhalawar	3.06.2018	2019-20	1544.22	1544.22	0.00	1544.22	0.00	0.00	0.00	1544.22	0.00									
	Grand Total				1926915.59	2660270.49	1012246.16	1668924.33	200933.15		1169907.78	1510147.93	43.65	676733	370874	23000	1288	371633	54.92			
Project which is completed in past years but Liabilities are pending																						
S. No.	Name of the Project/ Works	District	Date of Commencement	Likely Completion Date	Sanctioned Cost	Revised Cost	Expenditure incurred up to 31.03.2018	Balance cost as on 01.04.2018	2019-20			Expend. Since beginning	Balance cost as on 01.12.2019	%age of Expend. Since beginning to Revised Cost	Project CCA	CCA Created up to 31-03-19	2019-20		Total CCA Created Since beginning	% of Total CCA Created to Project CCA	Status	
									BE		Exp. November 2019						Target	Achiev. Of November, 2019				
1	Minor Irrigation Projects										11	12	13	14	15	16	17	18	19	20	21	
	Jaipur Zone						1647.78	2656.34	1529.57	624.22	863.54	1899.10	787.84	740	672	0	67	67	672	90.81		
1	Rehb. Of Mamori Irrig. Project INBARAN	Jaipur	01.11.11		113.78	113.72	100.76	12.96	7.81	4.79	105.55	8.17	92.82	68	0	67	0	67	0	0.00	completed 2018-19	
2B	Jodhpur Zone	Jodhpur	14/7/2018 meeting 336 Date		196.70				52.00		52.00											
	Aloli (NABARD)	Jalore	28.08.2018	2018-19	1172.00	2181.22	1220.81	960.41	503.97	504.12	1724.93	456.29	79.08	539	539	0	0	0	539	100.00	completed 2018-19	
	Kota Zone				362.00	362.00	208.00	0.00	56.14	12.48	68.62	293.38	18.96	133	133	0	0	0	133	100.00	completed 2016-17	
	Bicchand	Jhalawar	24.4.13	2014-15	362.00	362.00	208.00	0	56.14	12.48	68.62	293.38	18.96	133	133	0	0	0	133	100.00	completed 2012-13	
3	Udaipur Zone				0.00	0.00	0.00	0.00	56.30		42.16	0.00	0.00	0	0	0	0	0	0	0.00	completed 2012-13	
	Uda Poojar								56.30		42.16	0.00	0.00									

NOTE:-9715.87 Lacs Expenditure incurred on Rajgarh Medium Project under PHED share cost up to march 2019