

Progress of On-Going Irrigation Projects 2019-20

(Rs. In Lacs and CCA in Hect.)

S. No.	Name of the Project/ Works	District	Date of Commencement	Likely Completion Date	Sanctioned Cost	Revised Cost	Expenditure incurred up to 31.03.2019	Balance cost as on 01.04.2018	2019-20		Expdr. Since beginning	Balance cost as on 01.04.2019	%age of Expdr. Since beginning to Revised Cost	Project CCA	CCA Created up to 31-03-19	2019-20		Total CCA Created Since beginning	% of Total CCA Created to Project CCA	Status
									BE	Exp. August, 2019						Target	Achiev. Of July, 2019			
									10	11						17	18			
<b>I</b>	<b>MAJOR PROJECTS</b>				<b>1277579.86</b>	<b>1958815.90</b>	<b>641803.64</b>	<b>1317012.26</b>	<b>118771.88</b>	<b>60135.18</b>	<b>701938.82</b>	<b>1256877.08</b>	<b>35.83</b>	<b>579760</b>	<b>342320</b>	<b>190</b>	<b>0</b>	<b>342320</b>	<b>59.05</b>	<b>21</b>
<b>A</b>	<b>Major Irrigation Projects</b>				<b>123390.79</b>	<b>1914363.01</b>	<b>631885.60</b>	<b>1282477.41</b>	<b>110536.88</b>	<b>54466.07</b>	<b>686351.67</b>	<b>1228011.34</b>	<b>287.40</b>	<b>579760</b>	<b>342320</b>	<b>190</b>	<b>0</b>	<b>342320</b>	<b>59.05</b>	
1	Narmada Canal (AIBP)	Jalore	March,94	2017-18	154136.00	312400.01	294225.10	18174.91	11124.35	2609.65	296834.75	15565.26	<b>95.02</b>	246000	245810	190	0	245810	<b>99.92</b>	
2	Gang Canal (AIBP)	Ganaganagar	08.04.11	2017-18	38913.79	62142.00	74284.58	-12142.58	200.00	61.25	74345.83	-12203.83	119.64	96510	96510			96510	<b>100.00</b>	
3	Parwan	Jhalawar	22.05.2018	2020-21	236043.00	735523.00	225086.84	510436.16	55000.00	22261.90	247348.74	488174.26	<b>33.63</b>	201400	0			0	<b>0.00</b>	
4	Dholpur lift	Dholpur	13.07.17	2019-20	85200.00	85200.00	10037.54	75162.46	20000.00	10307.89	20345.43	64854.57	<b>23.88</b>	35850						
5	RWSRP FOR DESERT AREA	Hanumangarh	24.05.17	2019-20	329100.00	329100.00	27251.54	301848.46	20713.03	17715.72	44967.26	284132.74	<b>13.66</b>							
6	Upper High Level Canal(UHLC)	Banswara	20.07.2018	2022-23	160000.00	160000.00	0.00	160000.00	500.00	0.00	0.00	160000.00	<b>0.00</b>							
7	Pipalkunt High Level Canal	Banswara	28.08.2018	2022-23	70492.00	70492.00	0.00	70492.00	500.00	0.00	0.00	70492.00	<b>0.00</b>							
8	Navnera Barrage(ERCP)	Kota	20.07.2018	2022-24	159506.00	159506.00	1000.00	158506.00	2499.50	1509.66	2509.66	156996.34	<b>1.57</b>							
	<b>Jaipur Zone</b>				<b>4851.99</b>	<b>4851.99</b>	<b>72.31</b>	<b>4779.68</b>	<b>60.00</b>	<b>26.03</b>	<b>98.34</b>	<b>4753.65</b>	<b>2.03</b>							
1	Deeg escape channel from chain 72 to 631	Bharatpur	09.03.17	2017-18	153.70	153.70	72.22	81.48	0.00		72.22	81.48	<b>46.99</b>							
2	Galwa Major Irrigation Project	Tonk	22.05.2018	2019-20	641.95	641.95	0.00	641.95	0.00		0.00	641.95	<b>0.00</b>							
3	Parwati Canal system	Dholpur	3.05.2018	2019-20	2657.00	2657.00	0.09	2656.91	60.00	26.03	26.12	2630.88	<b>0.98</b>							
4	East canal of Morel Major Irrigation project	Dausa	22.05.2018	2019-20	547.82	547.82	0.00	547.82	0.00		0.00	547.82	<b>0.00</b>							
5	Itakhoi Feeder and canals of Chhparwala	Jaipur	22.05.2018	2019-20	851.52	851.52	0.00	851.52	0.00		0.00	851.52	<b>0.00</b>							
	<b>Kota Zone</b>				<b>448.33</b>	<b>608.57</b>	<b>257.49</b>	<b>351.08</b>	<b>125.00</b>	<b>6.52</b>	<b>264.01</b>	<b>344.56</b>	<b>43.38</b>							
6	J.S.Dam (ERM)	Bundi	24.4.13	2017-18	378.43	339.46	201.25	138.21	25.00	0.27	201.52	137.94	<b>59.36</b>							
7	RPS Dam (ERM)	Chittorgarh	3.05.2018	2017-18	69.90	269.11	56.24	212.87	100.00	6.25	62.49	206.62	<b>23.22</b>							
	<b>Udaipur Zone</b>				<b>38490.96</b>	<b>38594.54</b>	<b>9195.07</b>	<b>29399.47</b>	<b>8050.00</b>	<b>5636.56</b>	<b>14831.63</b>	<b>23762.91</b>	<b>38.43</b>							
8	Mahi ERM	Banswara	15.06.2018	2018-19	15895.93	15999.51	2998.28	13001.23	3000.00	2989.97	5988.25	10011.26	<b>37.43</b>							
9	Jakhm (ERM)	Pratapgarh	13.5.13	2017-18	4999.00	4999.00	3128.62	1870.38	50.00	0.00	3128.62	1870.38	<b>62.58</b>							
10	Rajsamnd Irrigation Project	Rajsamand	03.05.2018	2018-19	2825.09	2825.09	0.00	2825.09	0.00	0.00	0.00	2825.09	<b>0.00</b>							
11	Jaisamand ERM	Udaipur	24.05.17	2019-20	14770.94	14770.94	3068.17	11702.77	5000.00	2646.59	5714.76	9056.18	<b>38.69</b>							
	<b>Jodhpur Zone</b>				<b>397.79</b>	<b>397.79</b>	<b>393.17</b>	<b>4.62</b>	<b>0.00</b>	<b>0.00</b>	<b>393.17</b>	<b>4.62</b>	<b>98.84</b>							
12	Jawai Dam (ERM)	Pali	24.09.14	2017-18	397.79	397.79	393.17	4.62	0.00		393.17	4.62	<b>98.84</b>							
<b>II</b>	<b>MEDIUM PROJECTS</b>				<b>124057.15</b>	<b>200515.27</b>	<b>101020.03</b>	<b>99495.24</b>	<b>23716.47</b>	<b>7638.39</b>	<b>10858.42</b>	<b>91856.85</b>	<b>54.19</b>	<b>44892</b>	<b>3700</b>	<b>10000</b>	<b>700</b>	<b>4400</b>	<b>9.80</b>	
<b>A</b>	<b>Medium Irrigation Projects</b>				<b>106081.32</b>	<b>181656.44</b>	<b>92293.75</b>	<b>89362.69</b>	<b>22050.20</b>	<b>6230.68</b>	<b>98524.43</b>	<b>83132.01</b>	<b>54.24</b>	<b>44892</b>	<b>3700</b>	<b>10000</b>	<b>700</b>	<b>4400</b>	<b>9.80</b>	
1	Gararada (SP)	Bundi	6.10.03	2017-18	14704.00	24616.00	18645.51	5970.49	6000.00	2142.81	20788.32	3827.68	<b>84.45</b>	9161	950	2000	700	950	10.37	
2	Lhasi	Baran	15.5.2007	2017-18	17238.74	20422.75	16638.38	3784.37	1000.00	343.84	16982.22	3440.53	<b>83.15</b>	2539	0	1500	0	0	<b>0.00</b>	
3	Hatyadeh	Baran	28.08.2018	2019-20	23253.00	40884.00	17.00	40867.00	7040.20	22.36	39.36	40844.64	<b>0.10</b>	8979	0		0	0	<b>0.00</b>	
4	Gagrñ	Jhalawar	15.01.15	2017-18	18529.00	28479.00	15170.16	13308.84	3000.00	1799.99	16970.15	11508.85	<b>59.59</b>	9999.83	2750	2000	700	3450	<b>34.50</b>	
5	Rajgarh Medium(NABARD)	Jhalawar	25.09.17	2017-18	38681.60	38681.60	28078.51	10603.09	2000.00	722.42	28800.93	9880.67	<b>74.46</b>	6827	0	3500	0	0	<b>0.00</b>	
6	Takli	Kota	10.07.07	2017-18	13143.78	28573.09	13744.19	14828.90	3000.00	1199.26	14943.45	13629.64	<b>52.30</b>	7386	0	1000	0	0	<b>0.00</b>	
7	manoharthana								10.00	0.00										
<b>B</b>	<b>Medium ERM Works</b>				<b>17975.83</b>	<b>18858.83</b>	<b>8726.28</b>	<b>10132.55</b>	<b>1666.27</b>	<b>1407.71</b>	<b>10133.99</b>	<b>8724.84</b>	<b>53.74</b>							
	<b>Kota Zone</b>				<b>9236.07</b>	<b>10119.07</b>	<b>5287.17</b>	<b>4831.90</b>	<b>938.02</b>	<b>750.91</b>	<b>6038.08</b>	<b>4080.99</b>	<b>59.67</b>							
1	Parwan Pickup Weir (ERM)	Baran	5.4.2013	2017-18	2554.20	2554.20	1798.87	755.33	269.12	244.34	2043.21	510.99	<b>79.99</b>							
2	Gopalpura (ERM)	Baran	25.09.17	2017-18	1651.00	2534.00	1777.45	756.55	38.45	38.45	1815.90	718.10	<b>71.66</b>							
3	Repair of Sluice well/gates of Gundha	Bundi	3.11.16	2018-19	34.83	34.83	0.00	34.83	0.00	0.00	0.00	34.83	<b>0.00</b>							
4	Chanwali (ERM) (Nabard)	Jhalawar	22.2.16	2018-19	955.44	955.44	351.50	603.94	37.50	13.78	365.28	590.16	<b>38.23</b>							
5	Chhapi ERM (Nabard)	Jhalawar	22.06.17	2018-19	2504.00	2504.00	885.19	1818.81	407.36	315.73	1000.92	1503.08	<b>39.97</b>							
6	Sawan Bhadon (ERM)(NABARD)	Kota	22.2.16	2018-19	1536.60	1536.60	674.16	862.44	185.58	138.61	812.77	723.83	<b>52.89</b>							
	<b>Jaipur Zone</b>				<b>894.25</b>	<b>894.25</b>	<b>547.87</b>	<b>346.38</b>	<b>0.00</b>	<b>0.00</b>	<b>547.87</b>	<b>346.38</b>	<b>61.27</b>							
7	Karerua Branch Canal of Ram Sagar Dam (ERM)	Dholpur	28.10.14	2017-18	373.52	373.52	279.38	94.14	0.00	0.00	279.38	94.14	<b>74.80</b>							
8	Rajpura Sub Minor of Karerua Branch (ERM)	Dholpur	28.10.14	2017-18	228.27	228.27	123.69	104.58	0.00	0.00	123.69	104.58	<b>54.19</b>							
9	Repair banks of Panchana medium irrigation proj.	Karauli	30.01.18	2017-18	21.01	21.01	83.95	-62.94	0.00	0.00	83.95	-62.94	<b>399.57</b>							
10	Canal network of Panchana dam	Karauli	13.07.17	2018-19	271.45	271.45	60.85	210.60	0.00	0.00	60.85	210.60	<b>22.42</b>							
	<b>Udaipur Zone</b>				<b>7845.51</b>	<b>7845.51</b>	<b>2891.24</b>	<b>4954.27</b>	<b>728.25</b>	<b>656.80</b>	<b>3548.04</b>	<b>4297.47</b>	<b>45.22</b>							
11	Jaisamand Lake,Rajsamand Lake & Meja Dam from Anas River (ERM)	Banswara	13.08.13	2017-18	458.56	458.56	106.65	447.91	0.00	0.00	106.65	447.91	<b>2.32</b>							
12	Jetpura (ERM)	Bhilwara	22.2.16	2018-19	2144.18	2144.18	1698.90	445.28	50.00	43.52	1742.42	401.76	<b>81.26</b>							
13	Matrikundia dam & Meja feeder	Chittorgarh	22.06.17	2018-19	89.17	89.17	12.80	76.37	0.00	0.00	12.80	76.37	<b>14.35</b>							
14	Meja dam ERM	Chittorgarh	22.06.17	2018-19	89.39	89.39	40.98	48.41	0.01	0.00	40.98	48.41	<b>45.84</b>							
15	Gambhini Canal System (ERM)	Chittorgarh																		



