

V Flood Control Works				5039.72	5344.88	3210.00	2134.88	49.02	3.28	3213.28	2131.60	60.12	0.00	0.00	0	0	0.00	0.00	0.00	
1	Sagi Khari River	Jalore	F.3(12)AS/Cell/96/XVII/1 47th/SLEC meeting/332 Date 16.09.2019	2021-22	1316.93	1316.93	0.00		116.00	0.00	0.00	1316.93	0.00							
2	Noh Road Bridge	Bharatpur	F.3(12)AS/Cell/96/XVII/1 47th/SLEC meeting/258 Date 16.09.2019	2021-22	350	350	0.00		0.00	0.00	0.00	350.00	0.00							
3	Valmiki Basti	Kota	20.07.2018	2019-20	73.76	73.76	51.90	21.86	0.00	0.00	51.90	21.86	70.36							
4	Ahu-chauli River	Jhalawar	17.04.2018	2021-22	1498.00	1498.00	1667.05	-169.05	32.60	3.28	1670.33	-172.33	111.50							
5	Parwan River	Baran	20.08.2020	2020-21	528.74	703.07	690.53	12.54	0.00	0.00	690.53	12.54	98.22							
6	Anta City	Baran	20.08.2020	2020-21	700.00	830.83	800.52	30.31	16.42	0.00	800.52	30.31	96.35							
7	Kalisindh River	Jhalawar	3.05.2018	2021-22	1544.22	1544.22	0.00	1544.22	0.00	0.00	0.00	1544.22	0.00							
Grand Total					1940076.25	3410436.34	1879127.12	1522643.25	328526.07	92890.68	1971345.29	1429308.46	57.80	680381	398817	49997	9704	406797	59.79	

273584

NOTE:-(1) 9716.64 Lacs Expenditure incurred on Rajgarh Medium Project under PHED share cost up to March, 2021

(2) 3257.50 Lacs Expenditure incurred on Battisa Nallah Minor Project under PHED share cost up to March, 2021