

Progress of On-Going Irrigation Projects 2021-22

S. No.	Name of the Project/ Works	District	Date of Commencement	Likely Completion Date	Sanctioned Cost	Revised Cost	Expenditure incurred up to 31.03.2021	Balance cost as on 01.04.2021	2021-22		Expdr. Since beginning	Balance cost as on 01.10.2021	%age of Expdr. Since beginning to	Project CCA	CCA Created up to 31-03-21	(Rs. In Lacs and CCA in Hect.)		Total CCA Created Since beginning	% of Total CCA Created to Project CCA	Status	
									BE	Exp. September, 2021						2020-21					
																Target	Achiev. Of September, 2021				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
I	MAJOR PROJECTS		-	-	1288416.95	2669134.66	1386919.98	1275810.60	242748.69	106957.42	1492221.07	1169392.89	305.80	583890.00	342510.00	37000	9143	351653.00	60.23		
A	Major Irrigation Projects		-	-	1243138.79	1924111.01	907430.14	1016680.87	181459.78	85940.47	993370.61	930740.40	51.63	583890	342510.00	37000	9143	351653	60.23		
1	Narmada Canal (AIBP)	Jalore	March.94	2021-22	154136.00	312400.01	312901.08	-501.07	4424.81	764.48	313665.56	-1265.55	100.41	246000	246000	0	0	246000	100.00		
	Narmada Canal (CADWM)	Jalore	05.02.2021	2022-23	9748.00	9748.00	2443.60	7304.40	6652.00	0.00	2443.60	7304.40	25.07	0	0	0	0	0	0.00		
2	Gang Canal (AIBP)	Ganaganagar	08.04.11	2021-22	38913.79	62142.00	74441.01	-12299.01	40.98	16.43	74457.44	-12315.44	119.82	96510	96510	0	0	96510	100.00		
3	Parwan	Jhalawar	22.05.2018	2024-25	236043.00	735523.00	375752.33	359770.67	88500.00	32052.50	407804.83	327718.17	55.44	201400	0	24000	9143	9143	4.54		
4	Dholpur lift	Dholpur	13.07.17	2022-23	85200.00	85200.00	35693.05	49506.95	20000.00	13716.76	49409.81	35790.19	57.99	39980	0	13000	0	0			
5	RWSRP FOR DESERT AREA	Hanumangarh	24.05.17	2022-23	329100.00	329100.00	76487.19	252612.81	37841.97	33614.42	110101.61	218998.39	33.46								
6	Upper High Level Canal(UHLC)	Banswara	20.07.2018	2022-23	160000.00	160000.00	0.00	160000.00	0.01	0.00	0.00	160000.00	0.00								
7	Pipalkhant High Level Canal	Banswara	28.08.2018	2022-23	70492.00	70492.00	0.00	70492.00	0.01	0.00	0.00	70492.00	0.00								
8	Navnera Barrage(ERCP)	Kota	20.07.2018	2022-24	159506.00	159506.00	29711.88	129794.12	24000.00	5775.88	35487.76	124018.24	22.25								
	Jaipur Zone				4824.46	4824.46	658.59	4165.87	1234.65	1182.14	1388.44	3436.02	28.78								
1	Rehabilitation of Husserpur Domora cannal(old Sankh) of sikri Dam from chain 0 to 133	Bharatpur	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/260 Date 18.09.2019	2020-21	126.17	126.17	0.00	126.17	66.74	36.38	36.38	89.79	28.83								
2	Gaiwa Major Irrigation Project (NABARD)	Tonk	22.05.2018	2021-22	641.95	641.95	286.37	355.58	254.43	209.70	496.07	145.88	77.28								
3	Parwati Canal system (NABARD)	Dholpur	3.05.2018	2022-23	2657.00	2657.00	0.00	2657.00	534.70	452.29	0.00	2657.00	0.00								
4	East canal of Morel Major Irrigation project	Dausa	22.05.2018	2021-22	547.82	547.82	182.63	365.19	227.09	205.03	387.66	160.16	70.76								
5	Itakhoi Feeder and canals of Chhapparwala	Jaipur	22.05.2018	2021-22	851.52	851.52	189.59	661.93	151.69	278.74	468.33	383.19	55.00								
	Kota Zone				448.33	409.36	271.42	137.94	500.00	0.00	271.42	137.94	59.36								
6	J.S.Dam (ERM)	Bundi	24.4.13	2020-21	378.43	339.46	201.52	137.94	0.00	0.00	201.52	137.94	59.36								
7	RPS Dam (ERM)	Chittorgarh	3.05.2018;	2020-21	69.90	69.90	69.90	0.00	500.00	0.00	69.90	0.00								Cancelled	
8	Renovations of RPS dam	Chittorgarh	F.3(12)AS//Cell/96/XVIII /157th/SLEC meeting/196 Date 24.05.2021	2020-21	550.00	550.00	0.00	550.00	0.00	0.00											
	Udaipur Zone				39607.58	739392.04	478166.66	254821.30	59554.26	19834.81	496797.43	235073.91	67.19								
9	Mahi ERM	Banswara	15.06.2018	2021-22	15895.93	15999.51	12454.20	3545.31	1199.99	151.30	12605.50	3394.01	78.79								
10	Construction of steel syphon on haridev joshi canal	Banswara	F.3(12)AS//Cell/96/XVIII /156th/SLEC meeting/179 Date 12.05.2021	2021-22	1116.62	1116.62	0.00	1116.62	0.00	0.00											
11	Jakham (ERM)	Pratapgarh	13.5.13	2020-21	4999.00	4999.00	3128.62	1870.38	0.01	0.00	3128.62	1870.38	62.58								
12	Rajsamnd Irrigation Project	Rajsamand	03.05.2018	2021-22	2825.09	2825.09	0.00	2825.09	0.00	0.00	0.00	2825.09	0.00								
13	Jaisamand ERM	Udaipur	24.05.17	2021-22	14770.94	14770.94	10217.77	4553.17	900.00	325.81	10543.58	4227.36	71.38								
	Jodhpur Zone				397.79	397.79	393.17	4.62	0.00	0.00	393.17	4.62	98.84								
14	Jawal Dam (ERM)	Pali	24.09.14	2021-22	397.79	397.79	393.17	4.62	0.00	0.00	393.17	4.62	98.84								
	MEDIUM PROJECTS		-	-	149106.69	225564.81	146699.38	76603.54	17874.27	5648.34	152046.71	71256.21	67.41	45306	15400	4966	427	15827	34.93		
A	Medium Irrigation Projects		-	-	106081.32	181656.44	135217.79	46438.65	13555.00	3235.66	138453.45	43202.99	76.22	45306	15400	4966	427	15827	34.93		
1	Gararada (SP)	Bundi	6.10.03	2021-22	14704.00	24616.00	26017.37	-1401.37	3500.00	875.79	26893.16	-2277.16	109.25	9161	950	0	0	950	10.37		
2	Lhasi	Baran	15.5.2007	2021-22	17238.74	20422.75	18026.68	2396.07	1000.00	185.44	18212.12	2210.63	89.18	2539	1800	539	0	1800	70.89		
3	Hatyadeh	Baran	28.08.2018	2021-22	23253.00	40884.00	12212.32	28671.68	4500.00	577.15	12789.47	28094.53	31.28	8979	0	0	0	0	0.00		
4	Gagrin	Jhalawar	15.01.15	2021-22	18529.00	28479.00	20701.71	7777.29	2500.00	1174.34	21876.05	6602.95	76.81	9999.83	6250	2000	6250	6250	62.50		
5	Rajgarh Medium(NABARD)	Jhalawar	25.09.17	2021-22	19212.80	38681.60	40813.21	-2131.61	50.00	7.50	40820.71	-2139.11	105.53	6827	6400	427	427	6827	100.00		
6	Takli	Kota	10.07.07	2021-22	13143.78	28573.09	17446.50	11126.59	2000.00	415.44	17861.94	10711.15	62.51	7800	0	2000	0	0	0.00		
7	Manoharthana								5.00	0.00											
B	Medium ERM Works				43025.37	43908.37	11481.59	30164.89	4319.27	2412.68	13593.26	28053.22	30.96								
	Kota Zone				14171.62	15054.62	8042.83	7011.79	1986.91	1568.67	9611.50	5443.12	63.84								
1	Parwan Pickup Weir (ERM)	Baran	5.4.2013	2021-22	2554.20	2554.20	2204.82	349.38	184.68	127.73	2332.55	221.65	91.32								
2	Gopalpura (ERM)	Baran	25.09.17	2021-22	1651.00	2534.00	2254.19	279.81	64.61	42.89	2297.08	236.92	90.65								
3	Renovation & strengthening of canal system of Parwati Pick Up Weir	Baran	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/308 Date 18.09.2019	2021-22	1054.97	1054.97	0.00	1054.97	700.00	689.12	689.12	365.85	65.32								

4	Rehabilitation of canal system of Bethali	Baran	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/316 Date 18.09.2019	2021-22	1202.39	1202.39	0.00	1202.39	173.58	56.41	56.41	1145.98	4.69							
5	Rehabilitation work of canal system of Bundi Ka Gothra	Bundi	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/320 Date 18.09.2019	2021-22	581.53	581.53	0.00	581.53	100.00	0.00	0.00	581.53	0.00							
6	Renovation & Rehabilitation work of minors of canal network of Gudha	Bundi	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/322 Date 18.09.2019	2021-22	996.70	996.70	0.00	996.70	69.74	3.74	3.74	992.96	0.38							
7	Repair of Sluice well/gates of Gundha	Bundi	3.11.16	2021-22	34.83	34.83	0.00	34.83	27.35	0.03	0.03	34.80	0.09							
8	Chanwali (ERM) (Nabard)	Jhalawar	22.2.16	2021-22	955.44	955.44	538.59	416.85	19.40	5.60	544.19	411.25	56.96							
9	Chhapi ERM (Nabard)	Jhalawar	22.06.17	2021-22	2504.00	2504.00	1664.16	839.84	273.55	272.49	1936.65	567.35	77.34							
10	Sawan Bhadon (ERM)(NABARD)	Kota	22.2.16	2021-22	1536.60	1536.60	1359.32	177.28	0.00	0.00	1359.32	177.28	88.46							Completed 20
11	Renovation of canal system of Alnia	Kota	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/326 Date 18.09.2019	2021-22	1099.96	1099.96	21.75	1078.21	374.00	370.66	392.41	707.55	35.67							
	Jaipur Zone				1844.87	1844.87	673.64	1171.23	304.78	223.73	897.37	947.50	48.64							
12	Karerua Branch Canal of Ram Sagar Dam (ERM)	Dholpur	28.10.14	2021-22	373.52	373.52	279.38	94.14	0.00	0.00	279.38	94.14	74.80							
13	Rajpura Sub Minor of Karerua Branch (ERM)	Dholpur	28.10.14	2021-22	228.27	228.27	123.69	104.58	0.00	0.00	123.69	104.58	54.19							
14	Repair banks of Panchana medium irrigation proj.	Karauli	30.01.18	2021-22	21.01	21.01	83.95	-62.94	0.00	0.00	83.95	-62.94	399.57							
15	Canal network of Panchana dam	Karauli	13.07.17	2021-22	271.45	271.45	133.54	137.91	0.00	0.00	133.54	137.91	49.20							
16	Renovation of canal system of Mansarovar	Sawai Madhopur	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/266 Date 18.09.2019	2021-22	752.52	752.52	0.00	752.52	207.53	154.26	154.26	598.26	20.50							
17	Rehabilitation work of Mashri Canal of Mashri	Tonk	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/272 Date 18.09.2019	2021-22	198.10	198.10	53.08	145.02	97.25	69.47	122.55	75.55	61.86							
	Udaipur Zone				16150.13	16150.13	2765.12	12444.86	1783.67	620.28	3084.39	12125.59	193.31							
18	Jaisamand Lake, Rajsamand Lake & Meja Dam from Anas River (ERM)	Banswara	13.08.13	2021-22	458.56	458.56	10.65	447.91	0.00	0.00	10.65	447.91	2.32							
19	Rehabilitation of canal system of Surwaniya	Banswara	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/302 Date 18.09.2019	2021-22	1219.51	1219.51	0.00	1219.51	100.00	99.85	0.00	1219.51	0.00							
20	Renovation of Meja feeder	Bhilwara	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/306 Date 18.09.2019	2021-22	2478.42	2478.42	0.00	2478.42	500.00	201.16	0.00	2478.42	0.00							
21	Jetpura (ERM)	Bhilwara	22.2.16	2021-22	2144.18	2144.18	1752.74	391.44	0.00	0.00	1752.74	391.44	81.74							completed 05.03.2020
22	Rehabilitation of Main Canal and minors of Orai	Chittorgarh	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/298 Date 18.09.2019	2021-22	1067.79	1067.79	0.00	1067.79	56.93	2.81	2.81	1064.98	0.26							
23	Rehabilitation of minors and distributaries of Bassi	Chittorgarh	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/300 Date 18.09.2019	2021-22	428.50	428.50	0.00	428.50	56.00	0.00	0.00	428.50	0.00							
24	Matrikundia dam & Meja feeder	Chittorgarh	22.06.17	2021-22	89.17	89.17	12.80	76.37	0.00	0.00	12.80	76.37	14.35							
25	Meja dam ERM	Chittorgarh	22.06.17	2021-22	89.39	89.39	40.98	48.41	0.00	0.00	40.98	48.41	45.84							
26	Gambhiri Canal System (ERM)	Chittorgarh	11.11.14	2021-22	2500.00	2500.00	947.95	1552.05	65.27	61.76	1009.71	1490.29	40.39							
27	Renovation and modernization of Bhabarana & left main canal	Dungarpur	F.3(17)AS//Cell/212/305 Date 22.10.2020	2021-23	940.15	940.15			0.00	0.00										
28	renovation and modernization of canal system of Som kamla Amba ERM SKAP (Nabard)	Dungarpur	F.3(17)AS//Cell/212/305 Date 22.10.2020	2021-22	1699.14	1699.14	0.00	1699.14	5.47	0.00	0.00	1699.14	0.00							
29	Renovation and Modernization of canal works of Som Kamla Amba	Dungarpur	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/296 Date 18.09.2019	2021-22	3035.32	3035.32	0	3035.32	1000	254.7	254.7	2780.62	8.39							
30	Sei tunnel	Udaipur	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/296 Date 28.10.2020	2021-22	8658.3	8658.3	0	8658.3	0	0	0	8658.3	0.00							
	Jodhpur Zone				10858.75	10858.75	0.00	9537.01	243.91	0.00	0.00	9537.01	0.00	0.00	0.00	0	0	0.00	0.00	0.00

11	Construction of Gopal Sagar MST	Nagaur	F.3(12)AS//Cell/96/XVIII /148th/SLEC meeting/414 Date 31.01.2020	2021-22	341.93	341.93	0.00	341.93	70.45	70.45	70.45	271.48								
J	Minor ERM Works		-	-	11529.51	9434.35	3943.48	5490.87	862.48	702.63	4646.11	4788.24	1019.30	-7.80	0.00	0	0	0.00	0.00	0.00
	Jaipur Zone				6053.67	6053.67	3562.12	2491.55	798.22	702.15	4264.27	1789.40	1005.75	-7.80	0.00	0	0	0.00	0.00	0.00
1	Repair and restoration of Vijay Sagar Lambha dam	Ajmer	25.09.17	2020-21	79.59	79.59	47.99	31.60	0.00	0.00	47.99	31.60	60.30							
2	Repair and restoration of Gaj Sagar dam	Ajmer	22.05.2018	2020-21	148.85	148.85	107.02	41.83	16.88	0.77	107.79	41.06	72.42							
3	Repair, Restoration and Renovation of Bankey Sagar dam	Ajmer	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/276 Date 18.09.2019	2021-22	181.94	181.94	0.00	181.94	58.64	52.69	52.69	129.25	28.96							
4	Renovation of dam and canal of Bisundani	Ajmer	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/280 Date 18.09.2019	2021-22	330.00	330.00	30.32	299.68	91.09	74.12	104.44	225.56	31.65							
5	Renovation of dam and canals of Madan Sarovar Dhanwa Bund	Ajmer	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/282 Date 18.09.2019	2021-22	265.52	265.52	68.24	197.28	61.91	58.00	126.24	139.28	47.54							
6	Renovation of Arnia Bund and its canals	Ajmer	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/284 Date 18.09.2019	2020-21	488.44	488.44	151.65	336.79	173.28	165.94	317.59	170.85	65.02							
7	Ghat Pickup Weir	Alwar	20.07.2018	2020-21	377.85	377.85	238.80	139.05	63.17	53.09	291.89	85.96	77.25							
8	Khanpur	Alwar	9.3.17	2020-21	116.06	116.06	3.34	112.72	0.00	0.00	3.34	112.72	2.88							
10	Repair and Restoration of Bokli and Khanwa head & bund of Gambhir River system	Bharatpur	15.06.18	2020-21	554.62	554.62	306.36	248.26	63.17	63.15	369.51	185.11	66.62							
11	Construction of major bridge at chain 245 of Main Drain	Bharatpur	F.3(12)AS//Cell/96/XVIII /147th/SLEC	2020-21	350.00	350.00	0.00	350.00	0.00	0.00	0.00	350.00	0.00							
12	Khohra Mulla Anicut and feeder channel from Dorawali hills	Dausa	05.01.18	2020-21	229.74	229.74	236.42	-6.68	0.00	0.00	236.42	-6.68	102.91							
13	Urgent repair of canal of Urmila Sagar dam	Dholpur	06.11.17	2021-22	62.49	62.49	32.83	29.66	0.00	0.00	32.83	29.66	52.54							
14	Extension, Renovation & modernization work of canal system of Talab Shahi Bund	Dholpur	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/254 Date 18.09.2019	2021-22	119.69	119.69	7.70	111.99	80.32	74.47	82.17	37.52	68.65							
15	Restoration of Chandlai Feeder	Jaipur	22.05.2018	2021-22	659.17	659.17	430.84	228.33	128.45	122.99	553.83	105.34	84.02							
17	Renovation of Dakhiya Dam irrig. Project	Tonk	15.06.18	2021-22	630.27	630.27	389.41	240.86	41.06	25.30	414.71	215.56	65.80							
18	Chandlai dam & canal System	Tonk	22.05.2018	2021-22	138.44	138.44	87.22	51.22	13.69	11.63	98.85	39.59	71.40							
19	Panchna Gudla Lift Scheme (ERM) (SP)	Karauli	2010-11	2020-21	1321.00	1321.00	1423.98	-102.98	6.56	0.00	1423.98	-102.98	107.80	-7.80						completed 2018-19
	Udaipur Zone				2643.15	547.99	0.00	547.99	20.00	0.48	0.48	547.51	0.09							
20	Repair and Renovation of Bhikha Bhai Sagwara Canal from RD 8.00 to 67.89 km	Banswara	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/304 Date 18.09.2019.F3(4)AS//Ce II/2002/ptII/309/date22.10.2020	2020-21	2445.16	1812.33	0.00	350.00	20.00	0.48	0.48	349.52	0.00							
21	Repair and Renovation of Bhikha Bhai Sagwara Canal from RD 73.70 to 75.00 km	Banswara	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/304 Date 18.09.2019.F3(4)AS//Ce II/2002/ptII/309/date22.10.2020	2020-21		350.00	0.00	350.00	20.00	0.48	0.48	349.52	0.00							
22	Renovation of RMC & LMC of Lambadabra Minor Irrig. Proj.	Pratapgarh	15.06.18	2020-21	197.99	197.99	0.00	197.99	0.00	0.00	0.00	197.99	0.00							
	Jodhpur Zone				2832.69	2832.69	381.36	2451.33	44.26	0.00	381.36	2451.33	13.46							
23	Repair and Restoration of Surpura Feeder chain 0 to 318 and Pali Feeder chain 0 to 300	Jodhpur	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/334 Date 18.09.2019	2021-22	325.65	325.65	0.00	325.65	0.00	0.00	0.00	325.65	0.00							
24	Urgent repair of flood damaged earthen embankment of Jetpura Dam	Jalore	15.06.18	2021-22	259.30	259.30	200.65	58.65	0.00	0.00	200.65	58.65	77.38							
25	Flood protection work of Sagi Khari River from Kirwara to 1200m downstream of Savri road	Jalore	F.3(12)AS//Cell/96/XVIII /147th/SLEC meeting/332 Date 18.09.2019	2021-22	1316.93	1316.93	0.00	1316.93	0.00	0.00	0.00	1316.93	0.00							
26	Repair, Renovation & restoration of Jograwas Bund	Pali	15.06.18	2021-22	421.31	421.31	0.00	421.31	0.00	0.00	0.00	421.31	0.00							
27	Godana Dam Overflow	Sirohi	22.05.2018	2021-22	84.86	84.86	26.67	58.19	33.30	0.00	26.67	58.19	31.43							
28	Const. of sluice & pipla canal from kalibore dam	sumerpur	01.08.17	2021-22	171.31	171.31	40.64	130.67	10.96	0.00	40.64	130.67	23.72							
29	Const. of Severiya canal from kalibore	sumerpur	01.08.17	2020-21	253.33	253.33	113.40	139.93	0.00	0.00	113.40	139.93	44.76							
	Minor Irrigation Projects		-	-	148594.26	189925.06	115654.20	74270.86	7342.10	3972.91	119627.11	70297.95	531.28	51193.00	26437.00	8031	284	24997.00	208.41	0.00
	Jaipur Zone				14035.91	18468.83	3331.91	15136.92	1187.06	689.23	4021.14	14447.69	266.59	3391.00	379.00	0	0	379.00	0.00	0.00

V	Flood Control Works				5039.72	5344.88	3210.00	2134.88	49.02	3.93	3213.93	2130.95	60.13	0.00	0.00	0	0	0.00	0.00	0.00	
1	Sagi Khari River	Jalore	F.3(12)AS//Cell/96/XVII/147th/SLEC meeting/332 Date 18.09.2019	2021-22	1316.93	1316.93	0.00		116.00	0.00	0.00	1316.93	0.00								
2	Noh Road Bridge	Bharatpur	F.3(12)AS//Cell/96/XVII/147th/SLEC meeting/258 Date 18.09.2019	2021-22	350	350	0.00		0.00	0.00	0.00	350.00	0.00								
3	Vaimiki Basti	Kota	20.07.2018	2019-20	73.76	73.76	51.90	21.86	0.00	0.00	51.90	21.86	70.36								
4	Ahu-chauli River	Jhalawar	17.04.2018	2021-22	1498.00	1498.00	1667.05	-169.05	32.60	3.93	1670.98	-172.98	111.55								
5	Parwan River	Baran	20.08.2020	2020-21	528.74	703.07	690.53	12.54	0.00	0.00	690.53	12.54	98.22								
6	Anta City	Baran	20.08.2020	2020-21	700.00	830.83	800.52	30.31	16.42	0.00	800.52	30.31	96.35								
7	Kalisindh River	Jhalawar	3.05.2018	2021-22	1544.22	1544.22	0.00	1544.22	0.00	0.00	0.00	1544.22	0.00								
	Grand Total				1940076.25	3410436.34	1879127.12	1522643.25	328817.67	126640.71	2003810.49	1396843.26	58.76	680381	398817	49997	9854	406947	59.81		

NOTE:-(1) 9716.64 Lacs Expenditure incurred on Rajgarh Medium Project under PHED share cost up to March, 2021

(2) 3257.50 Lacs Expenditure incurred on Battisa Nallah Minor Project under PHED share cost up to March, 2021

F.3(12)AS//C
ell/96/XVIII/1
46th/SLEC
meeting/195-
198/ Date
28.08.2019

completed
2018-19

894.76
756.62

32.17

273434